

Projects Update



Quarterly Meeting of the Technical Oversight Committee

January 29, 2009

Jeff Kivett, P.E. South Florida Water Management District



EAA Reservoir A-1




- Accomplishments to date:
 - Mobilization, and 12 miles of seepage canal completed and 22 miles of muck removal (GMP 1 & 3).
 - Rock mining aggregate production suspended (GMP 2).
- Current Status:
 - Construction was suspended pending and results of NRDC lawsuit.
 - Construction contract expired on November 30th, 2008.



Bolles (L-21) Canal Improvements






•Basis of Design Report complete

•Project on hold pending resolution of River of Grass Land Acquisition issues



Compartment B STAs





Purpose: The development of additional Stormwater Treatment Area (STA) to further improve the quality of water discharging to the Everglades Protection Area (EPA) by assisting with the redistribution of flows and loads to the STA system.

Completed

- Phase 1 Initial Expansion
- •STA-2 Cell 4 (1,902 Acres of
- Treatment Area)
- •Design of Civil Works
- •Phase 2 Build-out
- •Compartment B Build-Out
- (6,722 Acres of Treatment Area)
- Pump Station
- •Pump Station Final Design Report



Compartment B – Phase 2 Compartment B Build-out




- Complete Final Design-Civil Works
- Completed Pre-Final Design-Pump Stations
- Complete Pump Equipment RFP Process
- What's next:
 - Start Construction Civil Works
 - North Bids received Dec 11, 2008
 - South Bids received Dec 16, 2008
 - FDEP Permit Decision scheduled for January 30, 2009
 - Complete Final Design-Pump Stations
 - Complete Pump Equipment Contract
- Construction Completion
 - Civil Works 2010
 - Permanent Pump Stations 2011



Compartment C STAs





Purpose: The development of additional Stormwater Treatment Area (STA) to further improve the quality of water discharging to the Everglades Protection Area (EPA) by assisting with the redistribution of flows and loads to the STA system.

Completed

- •Phase 1 Initial Expansion
- •STA-5 Flow-way 3 (1,985 Acres of Treatment Area)
- •STA-6 Section 2 (1,387 Acres of Treatment Area)
- •Compartment C Build-Out (4,850 Acres of Treatment Area) – Design of Civil Works

Under Design

- •Phase 2 Build-out
- •Phase 2 Pump Station Pre-Final Design



Compartment C – Phase 2 Compartment C Build-out



- Accomplishments to Date:
 - Complete Final Design-Civil Works
 - Completed Preliminary Design-Pump Station
 - Purchased Pumps, Gear Reducer and Engines for Pump Station
- What's Next:
 - Complete Pre-Final Design-Pump Station
 - Start Construction Civil Works
 - Bid received Dec 10, 2008
 - Recommendation of Contract Award at February Board
 - Start Pump Equipment Manufacturing
- Construction Completion
 - Civil Works 2010
 - Pump Station 2011



Compartments B and C EIS




Schedule

- Final EIS under public comment through February 9, 2009.
- USACE scheduled to complete Record of Decision and Compartment C 404 permit prior to February 12, 2009 Governing Board.
- USACE scheduled to complete Compartment B 404 permit upon receipt of FDEP permit prior to the March Governing Board.



EAA Conveyance and Regional Treatment (ECART) Project



Project Purpose:

Redistribution of flows and loads to optimize the performance of the existing and expanded STAs to improve water quality in the EPA.



EAA Conveyance and Regional Treatment (ECART) Project



- Accomplishments to Date:
 - Completed Feasibility Analysis of Alternatives 1C & 1D
 - Initiated Preliminary Survey
 - Completed Preliminary Geotechnical
 - Completed Preliminary Survey
- What's Next:
 - Project on hold pending outcome of River of Grass Land Acquisition issues



L-8 Reservoir Pumps Status



L-8 Reservoir

Temporary Outflow Pumps

- Permit for 150 cfs outflow capacity
- Pumps operational up to 150 cfs

Seepage Test

Reservoir is being drawn down for Contractual **Performance Seepage** Test Prior to turn over of **Project to District**







