

# L-8 Flow Equalization Basin

Long-Term Plan  
Communications Meeting  
November 28, 2012

John Mitnik, PE  
Section Administrator  
Engineering & Construction Bureau



# Project Location





## Project Objectives



- Attenuate peak storm water runoff from the S-5A and C-51W basins
- Provide desired inflow rates to STA-1W and STA-1E to optimize phosphorus treatment performance
- Location allows potential ability to satisfy select CERP objectives



# L-8 Reservoir Existing Site Conditions

- Located in central Palm Beach County
- Former 950-acre rock mine
- Geology allows below ground storage
- 46,000 ac/ft or 15 billion gallons of storage
- 75 cfs outflow structure (pump) and ~600 cfs inflow structure
- Existing infrastructure is able to provide limited benefit to South Florida's ecosystem and regional water supplies





## Governing Board Resolution

- **Governing Board authorized a three-year contract with Archer Western Contractors, LLC for the design/build of the L-8 Reservoir Pump Station and Inflow Structure, in the amount of \$63,883,800**




# Construction Sequencing

- **Dewatering: Oct 2012 – Apr 2014**
- **Mobilization: March 2013**
- **Reservoir Revetment: May 2013 – Mar 2014**
- **Reservoir Modifications: Mar 2013 – Sep 2014**
- **Inflow Structure: Jun 2013 – Oct 2014**




- **Pump Station: Sep 2013 – Apr 2015**

# Step 1 – Dewater all Cells to elevation -20.






## Step 2 – Fully dewater Cells 3, 6, & 7






## Step 3 – Fully dewater all cells



# Flow Routing



Existing 75 cfs  
Pump and  
Inflow  
Structure

Cell 3 (Pump  
Station  
outflow of 450  
cfs)

Cell 6 (Inflow  
up to 3000 cfs)

- Reservoir Operating Levels

- +16.0 feet NAVD
- -37.0 feet NAVD




# Additional Excavation



## Cell 3 Excavation


- **Dispose in section of Cell 7**
- **Dispose in section of Cell 6**

Pump Station Case 1A






Pump Station Case 1B




Pump Station Case 2





Pump Station Case 3



## Design/Build Schedule

- **Governing Board – September 13, 2012**
- **NTP – October 15, 2012**
- **Preliminary Design (Revetment) – December 5, 2012**
- **Preliminary Design (Pump Station and Inflow) –  
Jan. 29, 2013**
- **Final Design (Revetment) – January 31, 2013**
- **Final Design (Pump Station) – May 29, 2013**
- **Final Design (Inflow) – June 17, 2013**
- **Revetment Construction Starts – March 15, 2012**
- **Substantial Completion – April 18, 2015**
- **Final Completion – October 15, 2015**



Quarterly Communications Meeting on the Long-Term Plan for Achieving Water Quality Goals for the Everglades Protection Area Tributary Basins


A-1 Flow Equalization Basin (FEB)

November 28, 2012

*John Mitnik, P.E., Section Administrator  
Engineering and Construction Bureau*



# A-1 FEB – Location and Existing Conditions






## Basis and Purpose

The A-1 FEB project is a part of the overall Everglades restoration effort and specifically is designed to support the operations of STA-3/4 and STA-2/Compartment B. The A-1 Flow Equalization Basin (FEB) will be an approximately 15,000 acre basin that will be utilized to attenuate peak storm water runoff flows being delivered to the STA-3/4 and STA-2/Compartment B from the North New River Canal (NNRC) and the Miami Canal. The objective of the Project is to temporarily detain up to 60,000 ac-ft of these excessive flows within the FEB for release to STA-3/4 and STA-2/Compartment B at an ideal rate once the peak runoff flows have subsided in the NNRC.


# Proposed Layout (Inflow)



- Inflow from G-370
  - Control Structure G-13 (3 barrel 10 feet wide by 10 feet high gated box culvert) is Closed.
  - Control Structure G-15 (3 bay 20 feet wide by 9.5 feet high gated spillway inflow structure) Opens
  - 2,340 cfs Conveyed North
  - Inflow Stage Elevation = 14.8ft NAVD 88
  - North Stage Elevation = 13.0ft NAVD 88
- Inflow from G-372
  - Control Structure G-11 (4 bay 20 feet wide by 9.5 feet high gated spillway inflow structure) Opens
  - 3,120 cfs Conveyed North
  - Inflow Stage Elevation = 15.9ft NAVD 88
  - North Stage Elevation = 13.0ft NAVD 88



# Proposed Layout (Outflow)



- Internal Flow
  - Existing Road/Levee degraded to approximately 0.5 feet above adjacent grade
  - Plug Existing Agricultural Canals
- Outflow through Southeast
  - Control Structure G-15 already closed
  - Control Structure G-13 opens
  - Pump Station G-370, G-434 and/or G-435, Start
- Outflow Conveyed by Improved STA 3/4 Supply Canal North Seepage Canal
- Gravity Outflow to STA 3/4
- Outflow Range: Maximum of 2000cfs



# G-370 Pump Station





# Stage vs. Time

Mesh Module Water Level



Nova Consulting, Inc.



### Model Run 01

Q = 5,750 CFS

Manning - n

Channel = 0.06

Interior = varies from 1.1 (under 1 foot) to 0.5 (above 3 feet)



## A-1 FEB

- Design and Construction Schedule:
  - Preliminary Design – Completed
  - Intermediate Design Submittal – February 4, 2013
  - Final Design Submittal – May 6, 2013
  - Final Design TRB – June 6, 2013
  - Corrected Final/RTA Design Submittal – July 22, 2013
  - Governing Board – October 2013
  - NTP – November 1, 2013
  - Substantial Completion – December 31, 2014
  - Final Completion – March 31, 2015



# Quarterly Communications Meeting on the Long-Term Plan for Achieving Water Quality Goals for the Everglades Protection Area Tributary Basins

## L-8 Divide Structure

November 28, 2012

*John Mitnik, P.E., Section Administrator  
Engineering and Construction Bureau*



## L-8 Divide Structure

This project includes the design and construction of an automated water control structure located within the L-8 Borrow Canal. The structure will be designed to allow current operational criteria for flows within the L-8 Borrow Canal, while facilitating flows from the STA-1 Inflow Basin into the L-8 FEB. The structure will also be used to allow flows to be directed south from the L-8 FEB into the STA-1 Inflow Basin.

### Project Status:

- **Design has commenced**
  - Hydrographic & topographic survey underway – 26 miles of L-8 cross sections
  - Hydrologic & Hydraulic modeling efforts underway for structure design
  - Geotechnical survey has been initiated for structure subsurface and seepage analysis
- **Preliminary design due - July 2013**
- **Final design package due - February 2014**
- **Notice to Proceed – June 2014**
- **Project Substantial Completion – November 2015**
- **Project Final Acceptance – January 2016**



# Questions?

