




STAs and Related Projects Update – Part 2

August 31, 2010

Jeff Kivett, P.E. South Florida Water Management District







The purpose of the Acme Basin B Discharge Project is to divert stormwater runoff from Acme Basin B to the C-51 West Canal and then to STA-1E for treatment prior to discharge to the Refuge.

Excess available water may be used to meet water supply demands in central and southern Palm Beach County.



ACME Basin B Discharge




• Accomplishments to Date:

- Phase 1: C-1 Canal Improvements Completed Sept. 2007
- Phase 1: Pump Station #7 Completed March 2008
- Phase 2: Pump Station #9 & Outflow-Structure Completed Feb. 2010
- Phase 2: Section 24 Impoundment Completed June 2010

• What's Next:

- Process Final Invoice with the Village of Wellington and close the Project.
- The Village of Wellington will own , operate and maintain the Section 24 Impoundment, Inflow Pump Station # 9 and Outflow Structure
- Construction Cost (Phase 2):
 - \$15,586,829 (includes EDC and CM costs)

ACME Basin B Discharge




ACME Basin B Discharge





EAA Compartment C STA Buildout





Purpose: The development of additional Stormwater Treatment Area (STA) to further improve the quality of water discharging to the Everglades Protection Area (EPA) by assisting with the redistribution of flows and loads to the STA system.

Completed

- Phase 1 Initial Expansion
 STA-5 Flow-way 3 (1,985 Acres of Treatment Area)
 - STA-6 Section 2 (1,387 Acres of Treatment Area)
- Phase 2 Build-Out
 - Design of Civil Works(4,850 Acres of Treatment Area)
 - Pump Equipment Contract executed
 - G-508 Pump Station Final Design



EAA Compartment C STA Buildout



- Accomplishments to Date:
 - Complete Final Design-Civil Works
 - Completed Final Design-Pump Station
 - Purchased Pumps, Gear Reducer and Engines for Pump Station
 - > Civil Works contract awarded at March Governing Board
 - USACE completed Record of Decision and Compartment C 404 permit prior to March 12, 2009 Governing Board
 - Land Use Change received
 - Started construction Civil Works
 - NTP April 6, 2009
 - Started construction of G-508 pump station
 - NTP September 1, 2009
- What's Next:
 - Pump Equipment Manufacturing
 - Continue construction of Civil Works
 - Continue construction of G-508 pump station
- Construction Completion
 - Flow Capable Civil Works December 2010
 - Permanent Pump Station December 2011

EAA Compartment C STA **Buildout**







EAA Compartment C STA Buildout































G-508 Pump Station







EAA Compartment B STA Buildout





Purpose: The development of additional Stormwater Treatment Area (STA) to further improve the quality of water discharging to the Everglades Protection Area (EPA) by assisting with the redistribution of flows and loads to the STA system.

Completed

Phase 1 – Initial Expansion
STA-2 Cell 4

(1,902 Acres of Treatment Area)

Phase 2 - Build-out

(6,722 Acres of Treatment Area)
Design of Civil Works
Final Design Report for G-434, G-435, & G-436 Pump Stations
Pump Equipment Contract executed



EAA Compartment B STA Buildout



- Accomplishments to date:
 - Complete Final Design-Civil Works
 - Completed Final Design-Pump Stations
 - Completed Pump Equipment Contract Process
 - FDEP Permit received on March 17, 2009 with condition to re-design project discharge to Water Conservation Area 2A
 - USACE Permit Decision received May 2009
 - Started Construction Civil Works
 - NTP June 1, 2009 for North and South Buildouts
 - Started Construction Pump Stations G-434, G-435 & G-436
 - NTP September 14 & 17, 2009
 - Completed Final Design of Bridges at G-434 and G-435
- What's next:
 - Pump Equipment Manufacturing
 - Continue construction of Civil Works
 - Continue construction of Pump Stations
 - Re-Design of Project Discharge at L-6 Canal to Water Conservation Area 2A
 - Start construction of Bridges for G-434 and G-435
- Construction Completion
 - Flow Capable Civil Works December 2010
 - Permanent Pump Stations December 2011





- Conceptual Design received July 2, 2009
- Final Geotechnical Report received Oct.14, 2009
- Intermediate Design received Sept.18, 2009
- Pre-Final Design received December 21, 2009
- Final Design due August 31, 2010
- Bid Opening DELAY due to USACE 408 process review regarding flood protection prior to issue of 404 permit

L-6 Canal Modification

STA-2

Modify STA-2 Discharge

Widening of L-6 Canal

G-444, 3 bay structure Delete 10,000 ft levee degrade from Design

2004-05 SI WMD Aerial Photography Existing STA-2 Discharge Gapogle

Pointer 26°24'01.15" N 80°31'01.13" W Streaming [[[[[[[]]] 100%

EAA Compartment B

Eye alt 10.68 mi

EAA Compartment B STA North Buildout














EAA Compartment B STA South Buildout








EAA Compartment B STA South Buildout






G-445 Pump Station













G-434 Pump Station







G-435 Pump Station







G-436 Pump Station

