




STAs and Related Projects Update – Part 2

March 1, 2011 Technical Oversight Committee Meeting

John Mitnik, P.E. South Florida Water Management District







Purpose: The development of additional Stormwater Treatment Area (STA) to further improve the quality of water discharging to the Everglades Protection Area (EPA) by assisting with the redistribution of flows and loads to the STA system.

Completed

- Phase 1 Initial Expansion
 STA-5 Flow-way 3 (1,985 Acres of Treatment Area)
 - STA-6 Section 2 (1,387 Acres of Treatment Area)
- Phase 2 Build-Out
 - Design of Civil Works(4,850 Acres of Treatment Area)
 - Pump Equipment Contract executed
 - G-508 Pump Station Final Design





- Accomplishments to Date:
 - Completed Final Design-Civil Works
 - Completed Final Design-Pump Station
 - Purchased Pumps, Gear Reducer and Engines for Pump Station
 - Civil Works contract awarded at March 2009 Governing Board
 - USACE completed Record of Decision and Compartment C 404 permit prior to March 12, 2009 Governing Board
 - Land Use Change received
 - Started construction Civil Works
 - NTP April 6, 2009
 - Started construction of G-508 pump station
 - NTP September 1, 2009
 - > Completed Pump Equipment Manufacturing
 - Achieved Flow Capable Civil Works Milestone
- What's Next:
 - Continue construction of Civil Works
 - Continue construction of G-508 pump station
- Construction Completion
 - Civil Works Final Completion August 2011
 - Permanent Pump Station Construction March 2012; Fully Operational July 2012












G-509 Pump Station





G-508 Pump Station









Purpose: The development of additional Stormwater Treatment Area (STA) to further improve the quality of water discharging to the Everglades Protection Area (EPA) by assisting with the redistribution of flows and loads to the STA system.

Completed

Phase 1 – Initial Expansion
STA-2 Cell 4

(1,902 Acres of Treatment Area)

Phase 2 - Build-out

(6,722 Acres of Treatment Area)
Design of Civil Works
Final Design Report for G-434, G-435, & G-436 Pump Stations
Pump Equipment Contract executed





- Accomplishments to date:
 - Completed Final Design-Civil Works
 - Completed Final Design-Pump Stations
 - Completed Pump Equipment Contract Process
 - > FDEP Permit received on March 17, 2009
 - > USACE Permit Decision received May 2009
 - Started Construction Civil Works
 - NTP June 1, 2009 for North and South Buildouts
 - Started Construction Pump Stations G-434, G-435 & G-436
 - NTP September 14 & 17, 2009
 - Started Construction of Bridges at G-434 and G-435
 - NTP August 16, 2010
 - Completed Re-Design of Project Discharge at L-6 Canal to Water Conservation Area 2A
 - Completed Pump Equipment Manufacturing
 - > Achieved Flow Capable Civil Works Milestone
- What's next:
 - Continue construction of Civil Works
 - Continue construction of Pump Stations
 - Continue construction of Bridges for G-434 and G-435
- Construction Completion
 - Civil Works Final Completion May 2011
 - Bridges for G-434 and G-435 Final Completion May 2011
 - Permanent Pump Stations Construction February 2012; Fully Operational July 2012







EAA Compartment B STA North Buildout G-443A & B – Dec 2010 & Jan 2011



EAA Compartment B STA South Buildout G-441 - Nov 2010 & Dec 2010



G-434 Pump Station






G-435 Pump Station





G-436 Pump Station













Questions?