


Restoration Strategies Regional Water Quality Plan - Program Update



Project Status Highlights

Eastern Flowpath

- L-8 FEB**
 - 100% Revetment design is complete, 30% design for the pump station, inflow and modifications have been submitted for review
 - Permit applications have been submitted to FDEP to increase dewatering pump rate
- L-8 Divide Structure (G-541)**
 - Final L-8 Canal survey submitted for review
 - Geotech and field exploration has started
 - Hydraulic and hydrologic modeling has been completed
- S-5AS Structure Modifications**
 - Conceptual design modifications have initiated
 - Computational Fluid Dynamics Model is being calibrated
- S-375 Structure Expansion (G-716)**
 - Pre-design geotech and land surveys are being developed
- Land Acquisition Activities**
 - Acquisition negotiations for the Eastern Flowpath STA expansion continue

Central Flowpath

- A-1 FEB**
 - Submitted Compliance Milestone report on Design status 30 days ahead of schedule
 - Intermediate design (60%) submitted Feb. 4
 - Draft EIS publication anticipated end of February

Western Flowpath

- C-139 Annex Restoration**
 - Pre-restoration site assessments are commencing and conceptual restoration phases being developed

Additional Components

- Science Plan**
 - 5 year science and work plan with primary research questions are currently being drafted
- Technical representatives**
 - Science Plan workshop on January 16 - 17 at District HQ;
 - Pre-principals meeting on February 13

- Compliance Design phase
- Compliance Construction phase
- Project Duration
- Flooding and Optimization Period
- Project progress

Eastern Flowpath - Recent Milestones				
Project	Deadline	Date Met	*Days +/-	Status
L8 Divide Structure - Initiate design	10/1/2012	9/10/2012	-21	
S-5AS Divide Structure - Initiate	10/1/2012	9/10/2012	-21	
* - is days ahead of schedule; + is days behind schedule				
FY13 Upcoming Milestones				
9/30/2013	STA-1W exp #1	complete land acquisition		
9/30/2013	STA-1W exp #1	Initiate Design		
9/30/2013	S-375 Structure modification	Initiate Design		

Central Flowpath - Recent Milestones				
Project	Deadline	Date Met	*Days +/-	Status
A-1 FEB - Initiate design	4/1/2012	12/16/2010	-820	
A-1 FEB - submit permit applications	12/1/2012	9/17/2012	-74	
A-1 FEB - submit design status report	3/1/2013	2/1/2013	-30	
* - is days ahead of schedule; + is days behind schedule				
FY13 Upcoming Milestones				
8/1/2013	A-1 FEB	Complete design		

Western Flowpath - Recent Milestones				
Project	Deadline	Date Met	*Days +/-	Status
Upcoming Milestones				

STA = Stormwater Treatment Area