

## Restoration Strategies Program Update Governing Board – July 2015

### Eastern Flow-Path

#### L-8 Flow Equalization Basin (FEB)

Inflow spillway and outflow pump station in construction, nearing completion  
Operations permit expected to be issued by July 10, 2010

#### L-8 Divide Structure

In construction

#### Stormwater Treatment Area (STA) 1 West Expansion #1

Final design completed  
Construction and operations permit acquisition in process

#### S-375 Structure Expansion (G-716)

In final design

#### S-5AS Divide Structure

In construction

#### G-341 Related Improvements

L-16 Bolles East Canal Phase 1 Segment 1 - In design

### Central Flow-Path

#### A-1 FEB

In construction, nearing completion

### Western Flow-Path

Projects to begin in 2018

### Additional Components

#### Science Plan

Eight STA-related research projects ongoing to improve treatment performance

#### Sub-Regional Source Controls

Project planning is ongoing

#### Mecca - Replacement Feature

In design

## Restoration Strategies Program Update Governing Board – July 2015

Eastern Flow-Path Milestones				
Project	Deadline	Date submitted	*Days +/-	Status
S-5AS Divide: Initiate Construction	10/1/2014	9/15/2014	+15	
L-8 Divide: Initiate Construction	10/1/2016	9/15/2014	+745	
L-8 FEB: Construction Status Report	3/1/2015	2/26/2015	+2	
S-375 Structure Expansion: Complete Design	7/30/2015			
STA-1W Expansion #1: Complete Design of Expansion	7/30/2015	6/22/2015	+37	

Central Flow-Path Milestones				
Project	Deadline	Date submitted	*Days +/-	Status
A-1 FEB: Construction Status Report	3/1/2015	2/26/15	+2	

Western Flow-Path Milestones				
Project	Deadline	Date submitted	*Days +/-	Status
Projects to begin in 2018				

\* + = days ahead; - = days behind