

## **Restoration Strategies Program Update April 2016**

### **Eastern Flowpath**

#### **L-8 Flow Equalization Basin (FEB)**

Inflow spillway operational and initial filling ongoing; Construction is 86 percent complete;  
Completion expected June 2016

#### **L-8 Divide Structure (G-541)**

Construction is 90 percent complete; Completion expected June 2016

#### **Stormwater Treatment Area 1 West (STA-1W) Expansion #1**

Excavation and blasting of new canals ongoing; construction is 7 percent complete;  
Completion expected December 2018

#### **Structure S-375 Expansion (G-716)**

Construction is 23 percent complete; Completion expected April 2017

#### **S-5AS Modifications**

Construction is 85 percent complete; Completion expected May 2016

#### **G-341 Related Conveyance Improvements**

Bolles East L-16 Canal Phase 1 Segment 1 construction is 75 percent complete; Completion expected September 2016; Duda Road bridge construction to start by June 2016; Phase 1 Segment 2 design to be complete by May 2016

### **Central Flowpath**

#### **A-1 Flow Equalization Basin (FEB)**

Operational Testing and Monitoring Phase (OTMP) started November 2015 and is ongoing

### **Western Flowpath**

Projects to begin in 2018

### **Additional Components**

#### **Stormwater Treatment Area (STA) Science Plan**

Nine studies to better understand the sustainability of STA performance at low phosphorus concentrations are ongoing; Seven [technical publications](#) completed

#### **Sub-Regional Source Controls**

Canal cleaning demonstration project and a water quality data and documentation summary project are ongoing

#### **Mecca Flow Equalization (FEB)**

Design Documentation Report preparation ongoing

# Restoration Strategies Program Update April 2016

## Fiscal Year 2016 Consent Order Milestones

Eastern Flowpath				
Project: Activity	Deadline	Date Completed	Days +/- *	Status
STA-1W Expansion #1: Initiate Construction	1/31/2016	11/12/2015	+80	
S-375 Expansion: Initiate Construction	1/31/2016	11/12/2015	+80	
S-5AS Modifications: Complete Construction	9/30/2016			

Central Flowpath				
Project	Deadline	Date Completed	Days +/- *	Status
A-1 FEB: Construction Status Report	3/1/2016	12/4/2015	+88	
A-1 FEB: Complete Construction	7/30/2016	11/19/2015	+254	

Western Flowpath				
Project	Deadline	Date Completed	*Days +/-	Status
Projects to begin in 2018				

\* + = days ahead; - = days behind



S-375 Expansion (G-716) in STA-1E looking south – March 17, 2016