

Restoration Strategies Program Update

January 2016

Eastern Flowpath

L-8 Flow Equalization Basin (FEB)

Inflow spillway operational and initial filling ongoing;
Outflow pump station construction expected to be complete by April 2016

L-8 Divide Structure (G-541)

Construction is 60 percent complete; Completion expected February 2016

Stormwater Treatment Area 1 West (STA-1W) Expansion #1

Construction contract awarded November 12, 2015;
Notice to proceed issued to construction contractor on January 4, 2016

Structure S-375 Expansion (G-716)

Construction contract awarded November 12, 2015; Completion expected April 2017

S-5AS Modifications

Construction is 55 percent complete; Completion expected February 2016

G-341 Related Conveyance Improvements

Bolles East L-16 Canal Phase 1 Segment 1 construction 37 percent complete; Completion expected September 2016; Phase 1 Segment 2 design ongoing

Central Flowpath

A-1 Flow Equalization Basin (FEB)

Operational Testing and Monitoring Phase (OTMP) started November 2015

Western Flowpath

Projects to begin in 2018

Additional Components

Stormwater Treatment Area (STA) Science Plan

Eight studies to better understand the sustainability of STA performance at low phosphorus concentrations are ongoing; Seven technical publications completed

Sub-Regional Source Controls

Canal cleaning demonstration project and a water quality data and documentation summary project are ongoing

Replacement Storage (Mecca)

Design Documentation Report preparation ongoing; Preliminary design expected to start June 2016

Restoration Strategies Program Update January 2016

Fiscal Year 2016 Consent Order Milestones
--

Eastern Flowpath				
Project: Activity	Deadline	Date Completed	*Days +/-	Status
STA-1W Expansion #1: Initiate Construction	1/31/2016	11/12/2015	+80	
S-375 Expansion: Initiate Construction	1/31/2016	11/12/2015	+80	
S-5AS Modifications: Complete Construction	9/30/2016			

Central Flowpath				
Project	Deadline	Date Completed	*Days +/-	Status
A-1 FEB: Construction Status Report	3/1/2016	12/4/2015	+88	
A-1 FEB: Complete Construction	7/30/2016	11/19/2015	+254	

Western Flowpath				
Project	Deadline	Date Completed	*Days +/-	Status
Projects to begin in 2018				

* + = days ahead; - = days behind