

South Florida Water Management District

Everglades Construction Project

MONTHLY CONSTRUCTION PROGRESS REPORT

(Note: This report is prepared for project progress monitoring purposes)

Report Date:	9/30/00	Reporting Period:	8/19/00-9/25/2000
Project:	S-5A Basin Diversion	Engineer of Record:	Ralph Hayden, SFWMD
Contract No.:	C-E207	Contractor:	I T Corporation
Description:	<p>Description This project will improve about 17 miles of the Ocean & Hillsboro canals to allow the diversion of flows from the S-5A basin to the S-6 basin & STA 2. Explosives will be used due to very hard rock. Flood control & water supply for agricultural needs must be maintained. Over 2,300,000 cubic yards of material will be excavated. The work includes:</p> <p>1 Ocean Canal</p> <p>1.1 Widen & deepen 9.3 miles of the canal from the confluence with the Hillsboro Canal to the northeast & then east to the future site of G341. An access road will be built on the top of spoil mounds parallel to the canal.</p> <p>1.2 Demolish & remove two bridges at the Wedgworth & Hand farms. Wedgworth & Hand to replace these bridges.</p> <p>1.3 Dredge muck / sediments from beneath the Sam Senter Bridge.</p> <p>1.4 Demolish & replace farm culvert pipes at 12 locations.</p> <p>2 Hillsboro Canal</p> <p>2.1 Widen & deepen 7.8 miles of the canal from the confluence with the Ocean Canal to the southeast. An access road will be built on the top of spoil mounds parallel to the canal.</p> <p>2.2 Demolish & remove the bridge at the Schlechter farm. Schlechter to replace this bridge.</p> <p>2.3 Maintain access for the Talisman & SN Knight farms until a new bridge is built by SN Knight.</p>		

Project Progress Summary

Scheduled Percent Complete Dollars: (From Approved Baseline Schedule)	100.00%	Actual Percent Complete Dollars: (From Current Schedule)	95.70%
Scheduled Percent Complete Time: (From Current Schedule)	123.33%	Actual Percent Complete Time: (Calculated From Dates)	100.00%
Original Contract M/WBE Goal (%):	13.2	Original Contract M/WBE Attained to Date (%)	19.9
		Projected M/WBE at Completion (%):	14.9

Project Data

Contract:		Payment Status:	
Date of Contract:	11/13/98	Schedule Earned to Date	\$8,235,456
Contract Start Date:	11/30/98	Current Retainage Held	\$457,696
Original Completion Date:	5/22/00		
Liquidated Damages: \$/day	\$4,200	Value Current Stored Materials	\$0
Contract Schedule Status:		Financial Summary:	
Actual Start Date:	12/9/98	Original Contract Amount:	\$9,153,913
Adjusted Completion Date:	5/22/00	Change Orders Approved:	-\$548,426
Schedule Completion Date	See Comment	Revised Current Contract Amount:	\$8,605,487
Approved Contract Time:	Days 540	Change Order Per Cent:	-6.0%
		Pending Modifications:	\$0
Time Extensions Requested	Days 0		
Approved Extensions:	Days 0	Pending Revised Contract Amount:	\$8,605,487
Time Extensions Pending	0		
Last Schedule Update (Date): See note	9/20/00	Remaining Contract Contingency:	\$0
Ahead (Behind) Schedule	Days -121		
Contract Time Used:	Days 661		

Financial Exceptions & Comments: None

Schedule Exceptions & Comments: No schedule this period. Substantial Completion achieved 9/20/00

Project Resident Engineer's Comments:

Name: Cled Weldon, 791-4190x4423	Signature: Signature on file
-------------------------------------	---------------------------------