

South Florida Water Management District

Everglades Construction Project

MONTHLY CONSTRUCTION PROGRESS REPORT

(Note: This report is prepared for project progress monitoring purposes)

Report Date:	11/30/00	Reporting Period:	10/26/00 - 11/25/2000
Project:	S-6 Diversion Works	Engineer of Record:	Zan Kugler, SFWMD
Contract No.:	C-E209	Contractor:	The Murphy Construction Company
Description:	Construction of S-6 Diversion Supply Canal and levee, construction of structures G-339 and G-338 et.al., regrading existing levees and removal of temporary earthwork functions on STA-2 site.		

Project Progress Summary

Scheduled Percent Complete Dollars: (From Approved Baseline Schedule)	97.40%	Actual Percent Complete Dollars: (From Current Schedule)	94.23%
Scheduled Percent Complete Time: (From Current Schedule)	99.63%	Actual Percent Complete Time: (Calculated From Dates)	100.00%
Original Contract M/WBE Goal (%):	13.2	Original Contract M/WBE Attained to Date (%)	4.8
		Projected M/WBE at Completion (%):	18.4

Project Data

Contract:		Payment Status:	
Date of Contract:	4/15/99	Schedule Earned to Date	\$4,052,530
Contract Start Date:	5/13/99	Current Retainage Held	\$273,189
Original Completion Date:	5/11/00		
Liquidated Damages: \$/day	\$1,750	Value Current Stored Materials	\$0
Contract Schedule Status:		Financial Summary:	
Actual Start Date:	5/13/99	Original Contract Amount:	\$4,189,000
Adjusted Completion Date:	10/27/00	Change Orders Approved:	\$111,770
Current Schedule Completion Date	12/8/00	Revised Current Contract Amount:	\$4,300,770
Approved Contract Time: Days	365	Change Order Per Cent:	2.67%
Time Extensions Requested Days	115	Pending Modifications:	-\$230,000
Approved Extensions: Days	115	Pending Revised Contract Amount:	\$4,070,770
Time Extensions Pending	0		
Last Schedule Update (Date): see note	10/26/00	Remaining Contract Contingency:	\$0
Ahead (Behind) Schedule Days		See note	
Contract Time Used: Days	532		

Financial Exceptions & Comments:

Schedule Exceptions & Comments: Final schedule not received

Project Resident Engineer's Comments: Pending CO to reduce scope of project
North WCA-2A Subst. Compl 11/15/00, Final Completion 11/24/00. South WCA-2A out for Bid - Contract C-E224

Name: Agnes S. Ramsey
Signature: Signature on File