

South Florida Water Management District

Everglades Construction Project

MONTHLY CONSTRUCTION PROGRESS REPORT

(Note: This report is prepared for project progress monitoring purposes)

Report Date:	9/30/99	Reporting Period:	8/26/99-9/25/99
Project:	STA-1 Inflow and Distribution Works	Engineer of Record:	Stanley Consultants Inc.
Contract No.:	C-E111	Contractor:	The Murphy Construction Company
Description:	This project redirects the discharges from the S-5A Pump Station via the L-40 and L-7 Borrow Canals to STA 1 West and STA 1 East. The work includes the construction of: <ul style="list-style-type: none"> a) G300, a two roller gate water control structure located near L40, b) G301, a three roller gate water control structure located near L7, c) G302, a two roller gate water control structure located in L7 which provides inflow to STA 1 W and contains an 84 inch culvert to reroute the ENR supply canal under the G302 weir, d) A 5900 foot access canal which connects the L40 and L7 borrow canals, e) A 6200 foot separation levee which crosses WCA 1 and connects G300 & G301, f) Other work including an inflow canal & levee to STA 1W, ENR supply canal intake & discharge structures, relocation of L7 levee. 		

Project Progress Summary

Scheduled Percent Complete Dollars: (From Approved Baseline Schedule)	100.00%	Actual Percent Complete Dollars: (From Current Schedule)	100.00%
Scheduled Percent Complete Time: (From Current Schedule)	100.00%	Actual Percent Complete Time: (Calculated From Dates)	100.00%
Original Contract M/WBE Goal (%):	18.0	Original Contract M/WBE Attained to Date (%)	15.4
		Projected M/WBE at Completion (%):	17.2

Project Data

Contract:		Payment Status:	
Date of Contract:	4/25/97	Schedule Earned to Date	\$6,841,651
Contract Start Date:	5/29/97	Current Retainage Held	\$658,015
Original Completion Date:	9/29/99		
Liquidated Damages: \$/day	\$1,500	Value Current Stored Materials	\$0
Contract Schedule Status:		Financial Summary:	
Actual Start Date:	5/29/97	Original Contract Amount:	\$6,488,000
Adjusted Completion Date:	9/29/99	Change Orders Approved:	\$353,651
Current Schedule Completion Date	9/24/99	Revised Current Contract Amount:	\$6,841,651
Approved Contract Time: Days	853	Change Order Per Cent:	5.45%
		Pending Modifications:	-\$53,986
Time Extensions Requested Days	63		
Approved Extensions: Days	63	Pending Revised Contract Amount:	\$6,787,665
Time Extensions Pending	0		
		Remaining Contract Contingency:	\$50,749
Last Schedule Update (Date):	8/26/99		
Ahead (Behind) Schedule Days	5		
Contract Time Used: Days	818		

Financial Exceptions & Comments: None

Schedule Exceptions & Comments: None

Project Resident Engineer's Comments: G-300, G-301, G-302 and the Separation Levee are substantially complete. This is the final monthly report.

Name:	Signature:
Cled Weldon, 791-4190 x4423	Signature on File