

South Florida Water Management District

Everglades Construction Project

MONTHLY CONSTRUCTION PROGRESS REPORT

(Note: This report is prepared for project progress monitoring purposes)

Report Date:	2/29/00	Reporting Period:	1/26/00 - 2/25/2000
Project:	STA-1W Works	Engineer of Record:	Hutcheon Engineers
Contract No.:	C-E107	Contractor:	Harry Pepper & Associates, Inc.
Description:	Construction of a 6,700-acre wetland that incorporates the existing Everglades Nutrient Removal Project, 18 miles of levees, three concrete spillway structures, culverts and ancillary facilities.		

Project Progress Summary

Scheduled Percent Complete Dollars: (From Approved Baseline Schedule)	100.00%	Actual Percent Complete Dollars: (From Current Schedule)	100.00%
Scheduled Percent Complete Time: (From Current Schedule)	110.60%	Actual Percent Complete Time: (Calculated From Dates)	100.00%
Original Contract M/WBE Goal (%):	16.0	Original Contract M/WBE Attained to Date (%)	19.1
		Projected M/WBE at Completion (%):	16.8

Project Data

Contract:		Payment Status:	
Date of Contract:	11/4/97	Schedule Earned to Date	\$19,011,465
Contract Start Date:	11/24/97	Current Retainage Held	\$950,573
Original Completion Date:	9/1/99		
Liquidated Damages: \$/day	\$4,200	Value Current Stored Materials	\$0
Contract Schedule Status:		Financial Summary:	
Actual Start Date:	11/24/97	Original Contract Amount:	\$18,334,100
Adjusted Completion Date:	1/11/00	Change Orders Approved:	677,365
Current Schedule Completion Date	1/27/00	Revised Current Contract Amount:	\$19,011,465
Approved Contract Time:	Days 646	Change Order Per Cent:	3.69%
		Pending Modifications:	\$0
Time Extensions Requested	Days 0		
Approved Extensions:	Days 64	Pending Revised Contract Amount:	\$19,011,465
Time Extensions Pending	57		
		Remaining Contract Contingency:	\$90,806
Last Schedule Update (Date):	1/26/00		
Ahead (Behind) Schedule	Days -16		
Contract Time Used:	Days 792		

Financial Exceptions & Comments: None at this time

Schedule Exceptions & Comments: None at this time.

Project Resident Engineer's Comments: All work is complete this is the last report for this project.

Name:	Signature:
Raul Pellegrino	Signature on File