

South Florida Water Management District

Everglades Construction Project

MONTHLY CONSTRUCTION PROGRESS REPORT

(Note: This report is prepared for project progress monitoring purposes)

Report Date:	1/31/00	Reporting Period:	12/26/99 - 1/25/2000
Project:	STA 2 Seepage Pump Station G-337	Engineer of Record:	Brown and Caldwell
Contract No.:	C-E210	Contractor:	Gilbert Southern Corp.
Description:	Construction of Seepage Pump Station G-337		

Project Progress Summary

Scheduled Percent Complete Dollars: (From Approved Baseline Schedule)	98.26%	Actual Percent Complete Dollars: (From Current Schedule)	98.10%
Scheduled Percent Complete Time: (From Current Schedule)	100.00%	Actual Percent Complete Time: (Calculated From Dates)	100.00%
Original Contract M/WBE Goal (%):	17.0	Original Contract M/WBE Attained to Date (%)	18.6
		Projected M/WBE at Completion (%):	16.6

Project Data

Contract:		Payment Status:	
Date of Contract:	6/11/98	Schedule Earned to Date	\$2,374,461
Contract Start Date:	7/13/98	Current Retainage Held	\$120,370
Original Completion Date:	5/9/99		
Liquidated Damages: \$/day	\$1,750	Value Current Stored Materials	\$0
Contract Schedule Status:		Financial Summary:	
Actual Start Date:	7/13/98	Original Contract Amount:	\$2,348,000
Adjusted Completion Date:	8/6/99	Change Orders Approved:	\$41,689
Current Schedule Completion Date	11/5/99	Revised Current Contract Amount:	\$2,389,689
Approved Contract Time:	Days 390	Change Order Per Cent:	1.78%
Time Extensions Requested	Days 0	Pending Modifications:	\$0
Approved Extensions:	Days 90	Pending Revised Contract Amount:	\$2,389,689
Time Extensions Pending	0		
Last Schedule Update (Date):	9/25/99	Remaining Contract Contingency:	\$65,260
Ahead (Behind) Schedule	Days -91		
Contract Time Used:	Days 383		

Financial Exceptions & Comments:

The dollar amount for Actual percent Complete was taken from Sept schedule

Schedule Exceptions & Comments:

Last Contractor schedule received 9/25/99

Project Resident Engineer's Comments:

The Pump Station is complete. The district is coordinating warranty work with the contractor. This is the final report for this project.

Name:

Agnes Ramsey

Signature:

Signature on File