

South Florida Water Management District

**Everglades Construction Project**

**MONTHLY CONSTRUCTION PROGRESS REPORT**

(Note: This report is prepared for project progress monitoring purposes)

<b>Report Date:</b>	1/31/00	<b>Reporting Period:</b>	12/26/99-1/25/2000
<b>Project:</b>	Stormwater Treatment Area 2 & WCA 2A	<b>Engineer of Record:</b>	Brown and Caldwell
<b>Contract No.:</b>	C-E208	<b>Contractor:</b>	Bergeron Land Development Inc.
<b>Description:</b>	Construction of Stormwater Treatment Area 2 and WC 2A Hydropattern Restoration Works		

**Project Progress Summary**

<b>Scheduled Percent Complete Dollars:</b> (From Approved Baseline Schedule)	98.28%	<b>Actual Percent Complete Dollars:</b> (From Current Schedule)	99.05%
<b>Scheduled Percent Complete Time:</b> (From Current Schedule)	112.93%	<b>Actual Percent Complete Time:</b> (Calculated From Dates)	95.61%
<b>Original Contract M/WBE Goal (%):</b>	17.0	<b>Original Contract M/WBE Attained to Date (%):</b>	20.3
		<b>Projected M/WBE at Completion (%):</b>	18.2

**Project Data**

<b>Contract:</b>		<b>Payment Status:</b>	
Date of Contract:	11/20/97	Schedule Earned to Date	\$24,989,551
Contract Start Date:	1/5/98	Current Retainage Held	\$631,216
Original Completion Date:	10/31/99		
Liquidated Damages: \$/day	\$4,400	Value Current Stored Materials	\$0
<b>Contract Schedule Status:</b>		<b>Financial Summary:</b>	
Actual Start Date:	1/5/98	Original Contract Amount:	\$24,570,500
Adjusted Completion Date:	10/31/99	Change Orders Approved:	\$658,232
Current Schedule Completion Date	12/28/99	Revised Current Contract Amount:	\$25,228,732
Approved Contract Time:	Days 665	Change Order Per Cent:	2.68%
Time Extensions Requested	Days 0	Pending Modifications:	\$0
Approved Extensions:	Days 0	Pending Revised Contract Amount:	\$25,228,732
Time Extensions Pending	0		
Last Schedule Update (Date):	11/26/99	Remaining Contract Contingency:	\$0
Ahead (Behind) Schedule	See comments		
Contract Time Used:	Days 792		

**Financial Exceptions & Comments:**

**Schedule Exceptions & Comments:** No schedule or requisition for month of January

**Project Resident Engineer's Comments:** Project is complete with the exception of a wrap up change order that is in process. This is the final report for this project

Name: Agnes Ramsey      Signature: Signature on File