

South Florida Water Management District

**Everglades Construction Project**

**MONTHLY CONSTRUCTION PROGRESS REPORT**

(Note: This report is prepared for project progress monitoring purposes)

<b>Report Date:</b> 7/1/98	<b>Reporting Period:</b> 5/25/98 to 6/25/98						
<b>Project:</b> STA 6, Section 1	<b>Engineer of Record:</b> Burns & McDonnell						
<b>Contract No.:</b> C-E600	<b>Contractor:</b> Bergeron Land Development Inc.						
<b>Description:</b> This Contract involves the modification of an existing USSC Detention Area to create STA 6. The project will treat stormwater pumpage from USSC Unit 2 in the STA prior to discharge in the L4 canal. The Contract work includes modification of existing levees, excavation of a discharge canal, construction of a new levee, and inflow and outfall control structures.							
<b>Project Progress Summary</b>							
<b>Scheduled Percent Complete</b> Dollars: 100.00% (From Approved Baseline Schedule)	<b>Actual Percent Complete Dollars:</b> (From Current Updated Schedule) 100.00%						
<b>Scheduled Percent Complete Time:</b> (From Approved Baseline Schedule) 100.00%	<b>Actual Percent Complete Time:</b> (From Current Updated Schedule) 100.00%						
<b>Original Contract M/WBE Goal (%):</b> 16.00%	<b>Original Cont. M/WBE Attained to Date (%)</b> 16.71%						
<b>Change Order M/WBE Goal (%)</b> 7.00%	<b>Change Order M/WBE Attained to Date (%)</b> 12.97%						
<b>Project Data</b>							
<table border="0" style="width: 100%;"> <tr> <td style="width: 50%; vertical-align: top;"> <b>Contract:</b>            Date of Contract: 4/14/97            Contract Start Date: 4/24/97            Contract Completion Date: 10/31/97            Liquidated Damages: \$/day \$1300.00         </td> <td style="width: 50%; vertical-align: top;"> <b>Payment Status:</b>            Earned &amp; Approved to Date: \$1,900,948.00            Current Retainage Held: \$0.00            Earned, Not Yet Approved: \$0.00            Value Cur. Stored Materials: 0         </td> </tr> <tr> <td style="vertical-align: top;"> <b>Contract Schedule Status:</b>            Actual Start Date: 4/24/97            Approved Comp. Date: 10/31/97            Cur. Est. Comp. Date: 10/31/97            Approved Contr. Time: 189         </td> <td style="vertical-align: top;"> <b>Financial Summary:</b>            Original Contr. Amount: \$1,861,000.00            Change Orders Approved: \$39,948.00            Rev. Cur. Contract Amt. \$1,900,948.00            Change Order Percent: 2.14%            Pending Modifications:         </td> </tr> <tr> <td style="vertical-align: top;">           Time Ext. Requested: 9            Time Ext. Approved: 9            Time Ext. Pending: 0         </td> <td style="vertical-align: top;">           Pending Rev. Contract Amt.: \$1,900,948.00            Miscellaneous Financial: Time extended 210 days past substantial completion for contract closeout.         </td> </tr> </table>		<b>Contract:</b> Date of Contract: 4/14/97 Contract Start Date: 4/24/97 Contract Completion Date: 10/31/97 Liquidated Damages: \$/day \$1300.00	<b>Payment Status:</b> Earned & Approved to Date: \$1,900,948.00 Current Retainage Held: \$0.00 Earned, Not Yet Approved: \$0.00 Value Cur. Stored Materials: 0	<b>Contract Schedule Status:</b> Actual Start Date: 4/24/97 Approved Comp. Date: 10/31/97 Cur. Est. Comp. Date: 10/31/97 Approved Contr. Time: 189	<b>Financial Summary:</b> Original Contr. Amount: \$1,861,000.00 Change Orders Approved: \$39,948.00 Rev. Cur. Contract Amt. \$1,900,948.00 Change Order Percent: 2.14% Pending Modifications:	Time Ext. Requested: 9 Time Ext. Approved: 9 Time Ext. Pending: 0	Pending Rev. Contract Amt.: \$1,900,948.00 Miscellaneous Financial: Time extended 210 days past substantial completion for contract closeout.
<b>Contract:</b> Date of Contract: 4/14/97 Contract Start Date: 4/24/97 Contract Completion Date: 10/31/97 Liquidated Damages: \$/day \$1300.00	<b>Payment Status:</b> Earned & Approved to Date: \$1,900,948.00 Current Retainage Held: \$0.00 Earned, Not Yet Approved: \$0.00 Value Cur. Stored Materials: 0						
<b>Contract Schedule Status:</b> Actual Start Date: 4/24/97 Approved Comp. Date: 10/31/97 Cur. Est. Comp. Date: 10/31/97 Approved Contr. Time: 189	<b>Financial Summary:</b> Original Contr. Amount: \$1,861,000.00 Change Orders Approved: \$39,948.00 Rev. Cur. Contract Amt. \$1,900,948.00 Change Order Percent: 2.14% Pending Modifications:						
Time Ext. Requested: 9 Time Ext. Approved: 9 Time Ext. Pending: 0	Pending Rev. Contract Amt.: \$1,900,948.00 Miscellaneous Financial: Time extended 210 days past substantial completion for contract closeout.						
Last Sch. Update: (Date) 10/25/97 Ahead (Behind) Sch.: (Days) 4 Contr. Time Used: 189							
<b>Financial Exceptions and Comments:</b> Contract is closed out. Final Payment made 6/19/98.							
<b>Schedule Exceptions and Comments:</b> Substantial Completion attained on 10/31/97. Project placed into full operation on 12/9/97. Punch list item correcting outflow weir elevations completed 4/22/98. Close out change order and time extension approved at May Governing Board. Project closeout complete with final payment made 6/19/98. <b>This is the last report</b>							
<b>Project Resident Engineer's Comments:</b> None							
<b>Name:</b> Craig E. Wilson	<b>Signature:</b> Signature on File						