

South Florida Water Management District

Everglades Construction Project

MONTHLY CONSTRUCTION PROGRESS REPORT

(Note: This report is prepared for project progress monitoring purposes)

Report Date:	7/26/01	Reporting Period:	6/21/01 - 7/20/01
Project:	WCA 2A Hydropattern Distribution	Engineer of Record:	SFWMD
Contract No.:	C-E224	Contractor:	URS Corp.
Description:	The project includes the total degradation of approximately 4,000 lf of the existing East L-6 Levee; partial degradation of approximately 11,000 lf of the existing East L-6 Levee, the improvement of 15,000 lf of the existing West L-6 Levee, the installation of a permanent plug at the south end of the L-6 Canal, and the installation of 6- 96" culverts with risers to permit up to 40% of the design discharges from STA 2 to flow towards the South in the L-6 Canal and into the southern portion of WCA 2A.		

Project Progress Summary

Scheduled Percent Complete Dollars: (From Approved Baseline Schedule)	100.00%	Actual Percent Complete Dollars: (From Current Schedule)	100.00%
Scheduled Percent Complete Time: (From Current Schedule)	84.29%	Actual Percent Complete Time: (Calculated From Dates)	100.00%
Original Contract M/WBE Goal (%):	12.2	Original Contract M/WBE Attained to Date (%):	25.1
		Projected M/WBE at Completion (%):	12.2

Project Data

Contract:		Payment Status:	
Date of Contract:	1/22/01	Schedule Earned to Date	\$708,000
Contract Start Date:	1/22/01	Current Retainage Held	\$70,800
Original Completion Date:	8/19/01		
Liquidated Damages: \$/day	\$400	Value Current Stored Materials	\$0
Contract Schedule Status:		Financial Summary:	
Actual Start Date:	1/22/01	Original Contract Amount:	\$511,500
Adjusted Completion Date:	8/19/01	Change Orders Approved:	\$196,500
Current Schedule Completion Date	5/31/01	Revised Current Contract Amount:	\$708,000
Approved Contract Time:	Days 210	Change Order Per Cent:	38.42%
		Pending Modifications:	\$157,100
Time Extensions Requested	Days 0		
Approved Extensions:	Days 0	Pending Revised Contract Amount:	\$865,100
Time Extensions Pending	0		
		Remaining Contract Contingency:	\$96,000
Last Schedule Update (Date):	6/21/01		
Ahead (Behind) Schedule	Days 80		
Contract Time Used:	Days 151		

Financial Exceptions & Comments: None at this time

Schedule Exceptions & Comments:

Project Resident Engineer's Comments: Project has achieved substantial completion on 6/8/01

Name:	Signature:
Katrin Callaway	Signature on File