

South Florida Water Management District

Everglades Construction Project

MONTHLY CONSTRUCTION PROGRESS REPORT

(Note: This report is prepared for project progress monitoring purposes)

Report Date:	1/4/00	Reporting Period:	11/26/99-12/25/99
Project:	WWCA 3A G-404/G-409	Engineer of Record:	Zan Kugler, SFWMD
Contract No.:	C-E502	Contractor:	Gilbert Southern
Description: Construction of G-404 and G-409			

Project Progress Summary

Scheduled Percent Complete Dollars: (From Approved Baseline Schedule)	100.00%	Actual Percent Complete Dollars: (From Current Schedule)	100.00%
Scheduled Percent Complete Time: (From Current Schedule)	105.33%	Actual Percent Complete Time: (Calculated From Dates)	100.00%
Original Contract M/WBE Goal (%):	14.2	Original Contract M/WBE Attained to Date (%)	13.9
		Projected M/WBE at Completion (%):	15.7

Project Data

Contract:		Payment Status:	
Date of Contract:	8/13/98	Schedule Earned to Date	\$6,092,627
Contract Start Date:	9/8/98	Current Retainage Held	\$303,031
Original Completion Date:	9/7/99		
Liquidated Damages: \$/day	\$1,400	Value Current Stored Materials	\$0
Contract Schedule Status:		Financial Summary:	
Actual Start Date:	9/14/98	Original Contract Amount:	\$6,494,000
Adjusted Completion Date:	12/7/99	Change Orders Approved:	-\$401,373
Current Schedule Completion Date		Revised Current Contract Amount:	\$6,092,627
Approved Contract Time: Days	450	Change Order Per Cent:	-6.18%
Time Extensions Requested Days	90	Pending Modifications:	\$25,000
Approved Extensions: Days	90	Pending Revised Contract Amount:	\$6,117,627
Time Extensions Pending	0		
Last Schedule Update (Date): See comment	12/6/99	Remaining Contract Contingency:	\$73,311
Ahead (Behind) Schedule Days	-2		
Contract Time Used: Days	408		

Financial Exceptions & Comments: None

Schedule Exceptions & Comments: None

Project Resident Engineer's Comments: Substantial completion effective 9/10/99
 Puch items continue pending Power Delivery. CO #3 has been completed therefore this is a final report for this project.

Name: Allen Champagne
 Signature: Signature on File