


July - September 2015

Kissimmee River Restoration Project and Kissimmee Basin
Environmental and Restoration Features





Construction of the MacArthur Ditch backfill project, part of the Kissimmee River Restoration Project, began in late June by the U.S. Army Corps of Engineers. The purpose is to fill the ditch, which extends to the north. The ditch is being filled because it drains water from the surrounding floodplain and is disrupting flow to the south. The work begins at the south end of the MacArthur Ditch (location B) where spoil is brought in by barges from an existing spoil pile along the C-38 canal (location A).



July 22, 2015

Construction of the Kissimmee River Restoration Project MacArthur Ditch contract continued through July as barges loaded down with fill made their way to the backfill area.



July 22, 2015

Excavators on the Kissimmee River Restoration Project MacArthur Ditch backfill project unload fill from a barge. Spoil is brought to the backfill site from spoil piles roughly 0.5 miles downstream long the C-38 canal.



August 4, 2015

Kissimmee River Restoration Project MacArthur Ditch backfill borrow site is where spoil is excavated and barged to the backfill site roughly 0.5 miles upstream.




August 4, 2015

Looking at the construction of the MacArthur Ditch backfill project: A spoil plug has been placed across the south end of the ditch and the backfill continues northward into the Kissimmee River Restoration Project Phase I restoration area floodplain.



August 4, 2015

Looking south at construction of the MacArthur Ditch backfill project: The initial work of a spoil plug has been placed on the south end of the ditch and the backfill continues northward.



August 4, 2015

Looking north at construction of the MacArthur Ditch backfill project.



August 4, 2015

Looking north at construction of the MacArthur Ditch contract (B) and borrow site (A): The backfill continues northward into the Kissimmee River Restoration Project Phase I restoration area floodplain.



August 4, 2015

Looking south down the MacArthur Ditch contract area: The backfill will continue up the entire length of the ditch in the Kissimmee River Restoration Project Phase I restoration area floodplain.



August 4, 2015

Looking south at construction of the MacArthur Ditch contract. A spoil plug has been placed on the south end of the ditch and the backfill continues northward into the Kissimmee River Restoration Phase I restoration area floodplain.



September 1, 2015

Backfilling for the MacAuthur ditch contract continued through August until increased velocities through the ditch washed away the spoil plug. This resulted in a 30 day suspension of the contract while a hard material (limestone plug) is incorporated into the plan. Construction by the U.S. Army Corps of Engineers is scheduled to resume again in mid-October now that flow has subsided.



August 27, 2015

Extra-wet conditions and high flow in the Kissimmee River brought the MacArthur Ditch backfill contract to stop from September into early October. Construction is scheduled to resume in mid-October.



September 3, 2015

Construction of the MacArthur Ditch backfill is halted and suspended as high seasonal discharge has broke through the plug and has begun to erode the backfill.



August 5, 2015

A hatch of mayflies emerges from the littoral zone of Lake Hatchineha.



August 5, 2015

A hatch of mayflies emerge from the littoral zone of Lake Hatchineha.



August 5, 2015

A hatch of mayflies swarms over Lake Hatchineha. Hundreds of thousands of the insects drift across the lake dipping and bouncing off the surface to lay eggs in the water during their short-lived adult life.



August 5, 2015

A hatch of mayflies swarms over Lake Hatchineha. Hundreds of thousands of the insects drift across the lake dipping and bouncing off the surface to lay eggs in the water during their short-lived adult life.



August 5, 2015

The short lifespan of the adult mayflies (usually one day or less) leave the surface of Lake Hatchineha blanketed with hundreds of thousands of the insects. Each female mayfly will lay 400 to 2000 eggs until she becomes fish food.




August 27, 2015

A massive storm sweeps across the Kissimmee River floodplain.



September 1, 2015

Kissimmee River Restoration Phase I restoration area floodplain and river channel viewed from the air. Discharge at the S65A water control structure was 6,228 water cubic feet per second (cfs).



September 1, 2015

Kissimmee River Restoration Phase I restoration area floodplain and river channel viewed from the air. Discharge at the S65A water control structure was 6,228 water cubic feet per second (cfs).



September 3, 2015

The invasion of exotic apple snails is now evident in the Phase I restoration area, which has attracted snail kites to move into the area. A snail kite sits perched in the button bush in the background. Forty-nine snail kites were observed in this area on September 3.



September 3, 2015

Exotic apple snail eggs are now evident in the Phase I restoration area cover much of the emergent vegetation, which has attracted snail kites to move into the area. A snail kite flies overhead as one sits perched in the button bush in the background. Forty-nine snail kites were observed in this area on September 3.



September 3, 2015

Exotic apple snail eggs wait to hatch on bulrush in the Kissimmee River Restoration Phase I area floodplain.



September 3, 2015

A congregation of snail kites roost in the Phase I restoration area.



September 24, 2015

Broadleaf marsh in the Oak Creek area floodplain Phase I restoration area



September 24, 2015

A native green anole blends in the Kissimmee River Restoration Phase I restoration area floodplain.



September 24, 2015

Fields of blooming white twinevine blanket button bush marshes in the Phase I restoration area floodplain.