

---

# PROJECT DEFINITION REPORT

## COMPREHENSIVE EVERGLADES RESTORATION PROJECT – LAKE OKEECHOBEE WATERSHED PROJECT (LOWP)

PS ID 101044

DATE: JUNE 9, 2016

REVISION #00



---

## Table of Contents


Approvals.....	3
Project Location.....	4
Project Description.....	5
Project Scope.....	5
Background.....	6
Permitting.....	6
Right of Way .....	6
Real Estate.....	6
Public Use/ Outreach .....	7
Stakeholder Considerations .....	7
Operations and Modeling .....	8
Operations and Maintenance .....	8
SCADA, Instrumentation, Telemetry, Information Technology .....	8
Security and Safety.....	8
Environmental .....	8
Monitoring.....	8
Commissioning .....	9
Lessons Learned .....	9
Conceptual Alternative Options.....	9
Cost Estimates .....	9
Recommendations .....	9
Project Milestones.....	9
Resource Requirements .....	11
Project Deliverable and Schedule .....	12
Project Funding Sources.....	12
References.....	13

## Approvals

The signatures in this section of the project definition report should be revised to represent the various areas providing significant resources to the project.




Ernie Marks, Director, Office of Everglades Policy & Coordination



Date



Matt Morrison, Federal Policy Chief, Office of Everglades Policy




Date



Akin Owosina, Bureau Chief, Hydrology and Hydraulics Bureau




Date




John Mitnik, Division Director, Ops., Engineering & Construction




Date



Susan Gray, Bureau Chief, Applied Sciences




Date



Terrie Bates, Division Director, Water Resources



Date



Document prepared by: Lesley Bertolotti, Extension: 6415



## Project Location




Figure 1 above is a map of the Lake Okeechobee Watershed. The exact location of the project has yet to be defined, however the project study area will likely be similar to the original formulation study area which was north of Lake Okeechobee and close to the Lake.



---

## Project Description

The Lake Okeechobee Watershed Project (LOWP) is a component of the Comprehensive Everglades Restoration Plan (CERP), a 50:50 cost share between the United States Army Corps of Engineers (USACE) Jacksonville District and the local sponsor (South Florida Water Management District - SFWMD). CERP provides a framework and guide to restore, protect, and preserve the water resources of central and southern Florida, including the Everglades. USACE is the Federal Partner, and SFWMD is the Local Sponsor. The project will follow the USACE's Specific, Measurable, Attainable, Risk Informed and Timely (SMART) Planning Feasibility Process.

The primary objective of the LOWP is to improve the quantity, quality, timing and distribution of water in the Northern Everglades and to provide the capability to better manage water levels in Lake Okeechobee. This will be achieved through formulation of regional scale projects. If implemented, these actions will help restore more natural water deliveries, promote improved health and functionality of Lake Okeechobee, the Northern Everglades Coastal Estuaries, and the Southern Everglades, and increase the quantity and quality of habitat available for native wildlife and vegetation.

## Project Scope

Initially this is a planning/feasibility study to formulate and evaluate alternatives. The project will follow the USACE's SMART Planning Feasibility Process. It is anticipated that planning/feasibility study effort will require District resources in the following areas:

- Project Management
- Scoping
  - Data Collection
  - Formulation of alternatives
  - Technical Assistance
  - Scoping Meetings
- Alternative Evaluation & Analysis
  - Evaluation/development of Performance Measures
  - Technical Modeling
  - Environmental Effects Analysis
  - Recreation Plan
  - Water Quality
  - Permitting/Endangered Species Act (ESA)
  - Real Estate
  - Cost Analysis
- Feasibility – Level Analysis
- Chief's Report

---

Once the USACE's SMART Planning Feasibility Process is completed, the project authorized and funding appropriated, engineering and construction of specific project features will commence.

## **Background**

Previous plan formulation occurred in the 2000's but was put on hold due to unresolved policy issues. Recently, due to heightened awareness of the need for storage north of Lake Okeechobee and the 2014 and 2016 periods of high discharges to the northern estuaries, re-initiating the LOWP has come to the forefront. The LOWP Implementation Report has been identified as one of the next CERP studies to be conducted as identified in the Corps' Integrated Delivery Schedule (IDS), with the SMART Planning Feasibility Process beginning in 2016.

## **Permitting**

No permits are needed during the feasibility process phase.


## **Right of Way**

To Be Determined (TBD) – depends on projects selected to be implemented

## **Real Estate**

The map below shows the location of District owned lands in the anticipated project area. These lands were acquired for various projects and efforts (Kissimmee River Restoration, Lake Okeechobee Fast Track, CERP LOWP). Some of these lands have existing projects [Lakeside Ranch Stormwater Treatment Area (STA), Nubbin Slough STA, and Taylor Creek STA], others are currently leased, and some are within the Kissimmee 50 year floodplain and needed for the Kissimmee River Restoration Project. Despite these land holdings, additional land may be needed for the project due to the configuration or location of existing District lands. District lands that are available, may be considered for project features or land swaps for more desirable areas.





**Figure 2.** District fee acquired lands in the anticipated study area.

## Public Use/ Outreach

A recreation plan will be developed as part of the planning process and included in the Project Implementation Report (PIR). Also, press releases and fact sheets will be coordinated through the District's Division of Public Information at major milestones as appropriate.

## Stakeholder Considerations

Internal stakeholders include Governing Board, Executive Office, Applies Sciences, Everglades Policy and Coordination, Hydrology and Hydraulics, Real Estate, Water Quality and Information Technology. External



---

stakeholders include the Water Resources Advisory Commission (WRAC), the Seminole Tribe of Florida, Non-governmental organizations (NGOs) (i.e. Audubon, The Nature Conservancy, Everglades Foundation), local governments (Counties, Cities) and Florida Department of Environmental Protection (FDEP). The USACE will be the lead on the SMART Planning Feasibility Process and National Environmental Policy Act (NEPA) requirements. The process will include meetings (i.e. scoping) and public review comment periods.

## **Operations and Modeling**

Modeling support from the Hydrology & Hydraulics (H&H) Bureau is needed for the feasibility process and communications with them on resources are underway.

## **Operations and Maintenance**

The Okeechobee Field Station has responsibilities in the project area. Depending on projects selected, there may be an impact on the level of staffing required once features are implemented in the future (beyond the 3 year planning phase).

## **SCADA, Instrumentation, Telemetry, Information Technology**

Telemetry and SCADA are already present within the Project Area. Additional needs are TBD – depends on projects selected for implementation.

## **Security and Safety**

N/A

## **Environmental**

The primary purpose of the Project is to help restore the Northern Everglades by providing regional projects to improve the quantity, quality, timing and distribution of water. Potential impacts from alternative features to threatened and endangered (T&E) species, other protected species (i.e. migratory bird act) and wetlands/sensitive areas will be considered during the NEPA analysis, as will coordination with SHPPO. Potential agrochemical contamination should also be considered during project siting. The project will not be inconsistent with FDEP's Total Maximum Daily Load (TMDL) program.

## **Monitoring**

The District's current monitoring network includes sample locations within the project area at three hydrologic levels within the Lake Okeechobee Watershed: (1) sub-watershed and drainage basin level (basin loading stations), (2) sub-basin level (tributary and ambient stations), and (3) project/parcel/farm level (dairy stations). Load monitoring is conducted at stations at the sub-watershed and drainage basin level (basin loading stations). Basin loading stations are monitored for Total Phosphorus (TP), Total Nitrogen (TN), and flow. The Lake Okeechobee Operating Permit issued by the FDEP requires additional

---

Class I water quality parameters be collected from 34 control structures with direct discharges into Lake Okeechobee. Data from all these monitoring efforts reside in the District's hydrometeorologic database (DBHYDRO).

## **Commissioning**

TBD – Commissioning phase is post planning.

## **Lessons Learned**

- Lake O Watershed Phase II Tech Plan, Northern Everglades Water Storage (NEWS) Project - Water Availability – Hydrology north of Lake Okeechobee is extremely flashy. It is important to evaluate “water availability” when siting projects.
- Previous LOWP Formulation – Policy cost share challenges previously cause the project formulation to be put on hold when it was elevated to District of Columbia (DC) Headquarters. The USACE's SMART Planning Feasibility Process vertical team concurrence at critical project milestones allows for concurrence throughout the process to ensure the project and project team is on track. Also, special consideration needs to be given as to how and if water quality features are incorporated.

## **Conceptual Alternative Options**

TBD through the USACE's SMART Planning Feasibility Process

## **Cost Estimates**

TBD through the USACE's SMART Planning Feasibility Process which has a budget of \$3M for planning combined (USACE and SFWMD). Exceedance of \$3M would require a variance.

## **Recommendations**

TBD through the USACE's SMART Planning Feasibility Process

## **Project Milestones**

The USACE's SMART Planning Feasibility Process is the schedule driver for the first phase of this project. Please see the planning milestones in the chart below. The SMART planning process will take approximately 3 years. Timeframes for design and construction are in future phases of this project.



**ALTERNATIVES MILESTONE**  
The core PDT members meet & set the groundwork to conduct the study over the next 3 years. The first 90 days of activities culminate with the **Alternative Milestone**. During this time, the PDT conducts the first three steps of the Planning Process.

- 
- ```

graph TD
    1((1 inventory current alternatives)) --> 2((2 evaluate alternatives))
    2 --> 3((3 generate alternatives))
    3 --> 4((4 evaluate alternatives))
    4 --> 5((5 compare alternatives))
    5 --> 1
  
```



DRAFT

Additional Sampling & Testing: Site Designation by EPA (if new or expanded); SMMP; EPA Concurrence

**ARE NOT ABSOLUTE/FOR DISCUSS**



## Resource Requirements

### Internal Resources

Full Time Equivalents (FTEs) estimated needs are provided below.

| Bureau/Office                      | Section/Unit                     | Employee             | Skill                            | FTE         |
|------------------------------------|----------------------------------|----------------------|----------------------------------|-------------|
| Applied Sciences                   | Coastal Ecosystems               | Christopher Buzzelli | Ecologist                        | 0.2         |
| Applied Sciences                   | Coastal Ecosystems               | Zhiqiang Chen        | Scientist                        | 0.2         |
| Applied Sciences                   | Lakes & Rivers                   | Andrew Rodusky       | Ecologist                        | 0.2         |
| Applied Sciences                   | Lakes & Rivers                   | Bruce Sharfstein     | Ecologist Lead                   | 0.5         |
| Applied Sciences                   | Lakes & Rivers                   | Joyce Zhang          | Watershed Expert/Technical Lead  | 0.8         |
| Applied Sciences                   | Lakes & Rivers                   | Tom James            | In-Lake Physical                 | 0.1         |
| Applied Sciences                   | Water Supply Development         | Bob Verrastro        | Technology Expert - ASR          | 0.15        |
| Applied Sciences                   | Water Supply Development         | Kristopher Esterson  | Water Supply lead                | 0.1         |
| <b>Total Applied Sciences FTEs</b> |                                  |                      |                                  | <b>2.25</b> |
| Everglades Policy & Coordination   | Everglades Policy & Coordination | Ernie Marks          | EXO                              | 0.15        |
| Everglades Policy & Coordination   | Everglades Policy & Coordination | Palma Vacarr         | Administrative Support           | 0.1         |
| Everglades Policy & Coordination   | Federal                          | Jen Leeds            | Oversight                        | 0.3         |
| Everglades Policy & Coordination   | Federal                          | Matt Morrison        | Oversight                        | 0.3         |
| Everglades Policy & Coordination   | Federal                          | Staff Augmentation   | Engineering/Technical Assistance | -           |
| Everglades Policy & Coordination   | State                            | Lesley Bertolotti    | Project Manager                  | 0.8         |
| Everglades Policy & Coordination   | State                            | Leslye Waugh         | Project Management Support       | 0.15        |
| Everglades Policy & Coordination   | State                            | Open Position        | Agricultural/State Policy        | 0.25        |
| Everglades Policy & Coordination   | State                            | Prajakta Kamthe      | Permitting/ESA Expert            | 0.15        |
| Everglades Policy & Coordination   | State                            | Nimarla Jeyakumar    | Permitting/ESA Oversight         | 0.1         |
| Everglades Policy & Coordination   | Tribal                           | Armando Ramirez      | Tribal Liaison                   | 0.3         |
| <b>Total EPC FTEs</b>              |                                  |                      |                                  | <b>2.6</b>  |
| Information Technology             | Geospatial Mapping Services      | TBD                  | Geographer                       | 0.1         |
| <b>Total IT FTE</b>                |                                  |                      |                                  | <b>0.1</b>  |
| Office of Counsel                  | Businesses and Programs          | TBD                  | Legal Counsel                    | 0.15        |
| <b>Total OC FTE</b>                |                                  |                      |                                  | <b>0.15</b> |
| Ops, Engineering & Construction    | Hydrology & Hydraulics Bureau    | Clay Brown           | Modeling Lead                    | 0.8         |
| Ops, Engineering & Construction    | Hydrology & Hydraulics Bureau    | Walter Wilcox        | Modeling Oversight               | 0.1         |
| Ops, Engineering & Construction    | Modeling Section                 | Cal Neidrauer        | Regulation Schedule Expert       | 0.1         |
| Ops, Engineering & Construction    | Project Development              | Jack Ismalon         | Cost Estimator                   | 0.1         |
| Ops, Engineering & Construction    | Project Development              | Lucine Dadrian       | Cost Estimating Oversight        | 0.1         |
| Ops, Engineering & Construction    | Project Management               | Alan Shirkey         | Engineering Oversight            | 0.1         |
| Ops, Engineering & Construction    | Project Management               | Matt Alexander       | Engineering Lead                 | 0.15        |
| Ops, Engineering & Construction    | Ops, Engineering & Construction  | John Mitnik          | Engineering Oversight            | 0.1         |
| <b>Total OE&amp;C FTEs</b>         |                                  |                      |                                  | <b>0.25</b> |
| Real Estate                        | Leasing & Real Estate Support    | Ray Palmer           | Real Estate Lead                 | 0.15        |
| <b>Total Real Estate FTE</b>       |                                  |                      |                                  | <b>0.15</b> |
| <b>TOTAL Internal FTEs</b>         |                                  |                      |                                  | <b>5.5</b>  |

---

## External Resources

Staff augmentation in the form of 0.5 FTE at a cost of approximately 185,880 is needed to assist with engineering and project management tasks.

## Project Deliverable and Schedule

Specific deliverables and schedules are being developed with the USACE. However, below is a potential draft schedule of the SMART Planning Feasibility Process for this project. It is anticipated that work by the USACE and SFWMD on this planning effort will begin in summer of 2106 (July 18). The initial stage of the planning effort will include developing the overall scope for the plan. It is anticipated the planning process will take approximately three years to complete.

### Completed Milestones

Design Agreement Between the Department of the Army and  
The South Florida Water Management District for the Design  
of Elements of the Comprehensive Plan for the Everglades and  
South Florida Ecosystem Restoration Project.

### LOWP

12 May 2000

### Future Milestones

|                                     |                               |
|-------------------------------------|-------------------------------|
| 3x3x3 Compliance                    | 18 July 2016 – 14 Oct. 2016   |
| Alternatives Milestone              | 17 October 2016               |
| Tentatively Selected Plan Milestone | 18 Oct. 2016 – 31 Jan. 2018   |
| Agency Decision Milestone           | 1 Feb. 2018 – 23 July 2018    |
| Division Engineer Transmittal       | 24 July 2018 – 7 Dec. 2018    |
| Civil Works Review Board            | 10 Dec. 2018 – 31 Jan. 2019   |
| FEIS filed with EPA                 | 1 Feb 2019 – 1 March 2019     |
| 30-Day S&A Review start             | 11 March 2019 – 10 April 2019 |
| Chief of Engineers Report           | Finish 17 April 2019          |

It is also anticipated that external contractors will be used to assist with this project

## Project Funding Sources

Phase I - Parent Project: Through Legacy Florida, \$3M will be provided for CERP planning efforts. The breakout of these funds between this project and other CERP planning projects is currently being

---

assessed, however at the time of this PDR it is anticipated that approximately \$463,000 is needed for external contractual services. \$1M is estimated for internal salary dollars for a total estimate of \$1.463M.

These funds would be in Fund P101, Functional Area 3310.

Phase II – Project implementation: Funding for future child projects is TBD.

## References

South Florida Water Management District (FWMD), Florida Department of Environmental Protection (FDEP) and Florida Department of Agriculture and Consumer Services (FDACS). 2008. Lake Okeechobee Watershed Construction Project Phase II Technical Plan. South Florida Water Management District, West Palm Beach, FL.