SOUTH FLORIDA WATER MANAGEMENT DISTRICT

Sam Jones – Abiaki Prairie Restoration



Lake Belt Mitigation Committee August 18, 2022

Presenter

Karyn Allman, Lead Scientist, Land Stewardship




Sam Jones – Abiaki Prairie Restoration




Project Background

Project Location



C-139 Annex Components








Sam Jones – Abiaki Prairie Project Phases





Sam Jones – Abiaki Prairie Project



Project Goal:

Restore citrus groves to Everglades wetland habitat.



Project Funding:

Miami-Dade Limestone Products Association will reimburse SFWMD for the design, construction, land acquisition, and long-term operations and maintenance costs as wetland mitigation.

Sam Jones — Abiaki Prairie Project








Construction Update




Construction Sequencing







Construction Status





















Southern Seepage Canal

Looking West

Looking North

Looking North









Sam Jones — Abiaki Prairie Restoration Budget



Budget Estimate from Two-Party Agreement

DESCRIPTION	ESTIMATED COST*	EXPENDED (May 2022)
Design and Construction	\$80,600,866	\$21.2M (~26%)
Long Term Management	\$17,135,010	\$0
Long Term Management - Contingency	\$4,285,627	\$0
Land Reimbursement of 6,314 acres	\$49,697,494	\$0
TOTAL	\$151,718,997	\$21.2M (~26%)

^{*}Adjustments to the budget are anticipated due to increasing costs associated with construction and restoration.



Land Management Update

Native Plantings



- Approximately 2,300 acres of Maidencane planted as of Feb. 2022 in Abiaki 1 and portions of Abiaki 2
- Natural native plant recruitment and expansion of previously planted species
- Invasive species treatments



Newly planted Maidencane Abiaki 2



Invasive species treatment in Abiaki 1

Maidencane Harvest & Planting







Maidencane Harvest & Planting





Wildflower Diversity Planting









Wildflower/diversity plantings are evaluated and continue to multiply/re-seed around the project

Vegetation Monitoring

 Vegetation transect monitoring indicates Abiaki Phase 1 is trending towards success





Hydrology



- Remote access monitoring wells installed in Abiaki 1
- Additional monitoring wells to be installed in Abiaki 2



New Well Abiaki 1



New Well Abiaki 1

Wildlife Usage





Thirteen species of mammals, including the Florida panther (*Puma concolor coryi*) were documented in 2021.

Sixty-two species of birds were documented in the Phase I area during 2021 wildlife monitoring surveys



Wildlife Usage





Wildlife Usage









Functional Unit Releases


Functional Unit Disbursement Criteria



Restoration Activity	Benchmark/Percent of Units Released	
Administrative/Legal	Record Permit	5%
Construction: Level 1	Clear Citrus Groves	10%
Construction: Level 2	Level Beds	15%
Construction: Level 3	Backbone Infrastructure	25%
Biological: Level 1	Restoration Planting	20%
Biological: Level 2	Ongoing Restoration Activities	15%
Biological: Level 3	Final Permit Compliance	10%
	TOTAL	100%

Functional Unit Releases 2020-2021





Functional Unit Release Estimated Timetable

879.24

22%



MDLPA Needed Project Functional Units: ~4,000
Total Functional Units Projected to Be Released by 2025: 1955.76 (~49% of total needed)

CREDITS RELEASED AS OF 2021				
Date	Activity Description	Units Released	% of FUs	
7/28/2020	Permit Recorded (5%)	215.17	5%	
4/1/2021	Partial Phase I - Construction (Level 1)	147.57	4%	
4/1/2021	Partial Phase I - Construction (Level 2)	221.36	6%	
4/1/2021	Partial Phase I - Biological (Level 1)	295.14	7%	

TOTAL

Pending / Anticipated Functional Unit Release 2022 - 2025					
Year	Pending units	% of FUs			
2023	161.46	4%			
2024	399.58	10%			
2025	515.48	13%			

1,076.52

27%

Subtotal

Remaining Construction and Restoration Activities



- Backfill remaining lateral canals
- Modify surface water system and decommission agricultural ponds
- Complete seepage management berm and pump station
- Replace USSO structure with G-771
- Complete clearing and leveling of agricultural beds AB4 and AB5
- Install internal water control structures
- Continue to plant with appropriate native vegetation
- Continue invasive/nuisance vegetation control
- Monitoring and adaptive management to optimize success







DISCUSSION

