


Restoration Strategies Program and Stormwater Treatment Area Enhancement Update May 2021

The South Florida Water Management District's (District) \$880 million Restoration Strategies Program will improve water quality flowing into America's Everglades by implementing a suite of flow equalization basins (FEB's), stormwater treatment area (STA) expansions, and conveyance improvement projects over a 13 year timeline. The program includes a robust Science Plan focused on investigating the critical factors that influence phosphorus reduction and a better understanding of improving treatment performance at low phosphorus concentrations. A third part of the program is investigation of additional sub-regional source controls – where pollution is reduced at the source – in areas where phosphorus levels in stormwater runoff have been historically higher.

In 2012, FDEP issued watershed National Pollutant Discharge Elimination System (NPDES) and Everglades Forever Act (EFA) permits to the District to continue to operate its STAs. At the same time, Consent Orders were issued with these permits that require the District to construct 13 projects on an aggressive timeline to be completed by December 2025 with specific milestone due dates for each project activity. The existing Everglades STAs, an essential component of Restoration Strategies, are unique constructed treatment wetlands designed to improve the quality of water flowing into the Everglades. Upon completion of all Restoration Strategies projects, the permits require each STA to meet the Water Quality Based Effluent Limit (WQBEL), to ensure that the State's water quality standard for the Everglades is achieved.

In addition to the Restoration Strategies projects, the District is enhancing the performance of the existing Everglades STAs through a series of construction projects to refurbish, rehabilitate, and renew large portions of the existing facilities, some of which have been in operation for the last 20 years.



Restoration Strategies Flow Paths and Projects

Restoration Strategies Program and Stormwater Treatment Area Enhancement Update May 2021

Eastern Flow Path

STA-1E Repairs and Modifications (Cells 5 and 7)

Earthwork to regrade Cells 5 and 7 to correct topographic deficiencies in the original construction are ongoing. Soil inversion in Cell 5 is complete and regrade is ongoing. Hydraulic dredge operations in the Western Distribution Cell to import material to Cell 7 is complete. Distribution and grading in Cell 7 is ongoing. Project is on schedule and expected to be completed by October 2022.

STA-1W Expansion #2

Construction of Civil Works and Inflow Pump Station is ongoing

G-341 Related Conveyance Improvements

Construction of Segment 4 is ongoing and expected to be complete by May 2021. Design of Segment 5 is ongoing and construction is expected to start in September 2021.

STA-1E Refurbishment

Earthwork to degrade remnant farm roads and fill ditches in Cell 6 is complete.

STA-1W Refurbishment

Earthwork for various enhancements is ongoing. Work includes 50-acre regrade in Cell 3 to remove finger canals, levee realignment between Cells 5B and 2A for improved flow patterns, removal of levees and structures between Cells 2B and 4, and replacement of structures between Cells 1B and 3. The completion of Cell 3 earthwork is expected in May 2021.

Central Flow Path

STA-2 Refurbishment

Earthwork to regrade a 500-acre low-lying area, repair plugs in borrow canal, and other enhancements in Cell 2 are ongoing. Earthwork to make 49 cuts through remnant farm berms in Cell 3 is complete.

Western Flow Path

STA-5/6 Internal Improvements

Cells 2A and 3A are currently in the initial flooding and optimization period .

C-139 Flow Equalization Basin (FEB)

Construction activity to remove vegetation is ongoing

Connection of STA-5/6 to Lake Okeechobee

Hydraulic Feasibility Study was completed in January 2021. Conceptual design and options are complete. Review of Technical Report was presented in February 2021.

Restoration Strategies Program and Stormwater Treatment Area Enhancement Update May 2021

Restoration Strategies Science Plan

Of the fourteen Science Plan studies, seven have been completed and seven are in progress. Five additional study proposals have been approved and are in start-up.

<u>Ongoing Science Plan Studies</u>	<u>Completion By</u>
Vegetation Inundation Depth and Duration Sustainability.....	Sept 2021
Factors for Formation of Floating Tussocks in STAs	Sept 2021
L-8 FEB and STA Operational Guidance	Sept 2021
Improving Resilience of Submerged Aquatic Vegetation in STAs	Sept 2022
Effects of Faunal Species on P Cycling in STAs	Sept 2022
Periphyton and Phytoplankton P Uptake and Release.....	Sept 2023
Soil Amendments to Control P Flux	Sept 2023

<u>Additional Studies</u>	
Biomarker Study.....	Sept 2022
Fauna study.....	Sept 2023
Data Integration Study	Sept 2023
P Dynamics Study	Sept 2023
Marl Study.....	Sept 2024



District Staff sampling Submerged Aquatic Vegetation in STA 1W Cell 5B

Restoration Strategies Program and Stormwater Treatment Area Enhancement Update May 2021

EASTERN FLOW PATH			CENTRAL FLOW PATH					
STA-1W Expansion #2 (100864)			G-341 Related Conveyance Improvements (100802)			STA-2 Expansion: Compartment B		
Activity	Deadline		Activity	Deadline		Activity	Deadline	
Complete land acquisition	3/31/2018	✓	Initiate design	10/1/2020	✓	COMPLETE	5/31/2014	✓
Initiate design	10/1/2018	✓	Submit state and federal permit applications	8/1/2021	✓	A-1 FEB (100706)		
Submit state and federal permit applications	8/1/2019	✓	Complete land acquisition (if required)	9/30/2021		Activity	Deadline	
Complete design	7/31/2020	✓	Complete design	7/31/2022		Initiate design	4/1/2012	✓
Initiate construction	11/30/2020	✓	Initiate construction	11/30/2022	✓	Submit state and federal permit applications	12/1/2012	✓
Construction status report	3/1/2021	✓	Construction status report	3/1/2023	✓	Design status report	3/1/2013	✓
Construction status report	3/1/2022	✓	Construction status report	3/1/2024		Complete design	8/1/2013	✓
Complete construction	12/31/2022		Complete construction	12/31/2024		Initiate construction	COMPLETE	6/30/2014
Initial flooding and optimization period complete	12/31/2024					Construction status report	3/1/2015	✓
STA-1W Expansion #1 (100818)			L-8 Divide Structure (100817)			WESTERN FLOW PATH		
Activity	Deadline		Activity	Deadline		STA-5/6 Internal Improvements (100868)		
Complete land acquisition	9/30/2013	✓	Initiate design	10/1/2012	✓	Activity	Deadline	
Initiate design	9/30/2013	✓	Complete design	COMPLETE	9/30/2014	✓	Initiate design	10/31/2019
Submit state and federal permit applications	7/30/2014	✓	Initiate construction	10/1/2016	✓	Submit state and federal permit applications	8/30/2020	✓
Complete design	7/30/2015	✓	Complete construction	9/30/2018	✓	Complete design	10/31/2021	✓
Initiate construction	1/31/2016	✓	S-5AS Modifications (100822)			Initiate construction	1/31/2022	✓
Construction status report	3/1/2017	✓	Activity	Deadline		Construction status report	3/1/2023	✓
Construction status report	3/1/2018	✓	Initiate design	10/1/2012	✓	Construction status report	3/1/2024	✓
Complete construction	12/31/2018	✓	Complete design	COMPLETE	9/30/2014	✓	Complete construction	12/31/2024
Initial flooding and optimization period complete	12/31/2020	✓	Initiate construction	10/1/2014	✓	Initial flooding and optimization period complete	12/31/2025	✓
STA-1E Repairs and Modifications			S-375 Expansion (100819)			STA-5/6 Expansion: Compartment C		
Activity	Deadline		Activity	Deadline		COMPLETE		
PSTA Decommissioning complete	12/31/2022	✓	Initiate design	9/30/2013	✓	Initial flooding and optimization period complete	5/31/2014	✓
Culvert repairs complete	12/31/2022	✓	Complete design	7/30/2015	✓	C-139 FEB (100867)		
Cell 5 and 7 improvements complete	12/31/2022	✓	Initiate construction	1/31/2016	✓	Activity	Deadline	
L-8 FEB (100813)			Complete construction	12/31/2018	✓	Initiate design	10/31/2018	✓
Activity	Deadline		LEGEND			Submit state and federal permit applications	8/30/2019	✓
Submit state and federal permit applications	1/31/2014	✓	Flow Equalization Basin			Complete design	10/31/2020	✓
Construction status report	3/1/2014	✓	Stormwater Treatment Area			Initiate construction	1/31/2021	✓
Construction status report	3/1/2015	✓	Conveyance Improvement			Construction status report	3/1/2021	✓
Complete construction (begin multi-purpose ops)	12/31/2016	✓	✓ Complete			Construction status report	3/1/2022	
Long term operations commence	12/31/2022							

Projects Complete = 7 of 13
 Activities Complete = 60 of 74
 % Activities Complete = 81 %
 % Time Complete = 65 %

Revised April 21, 2021