



**Sam Jones – Abiaki Prairie  
C-139 Annex Restoration**

July 15, 2016

## Abiaki C-139 Update

- **Abiaki C-139 Overview**
- **Site Ecology Research**
- **Wetland Reference Sites - Examples**
- **Maidencane Harvest and Planting Study**
- **Ongoing Construction – Phase I Restoration**
- **Future Construction – Phase 2 Restoration**
- **Construction Challenges**





## **Abiaki C-139 Overview**

# Sam Jones - Abiaki Prairie C-139 Annex Restoration

**Total Project Area = ~15,055 ac**

**Phase 1 = ~3,700 ac**  
(~900 acres of natural area / 2,800 acres of former citrus grove)

**Phase 2 = ~11,355 ac**


Future Flow Equalization Basin (FEB)

## Schedule Phase 1:

- Phase 1 Construction:  
2016-2017

## Schedule Phase 2:

- Modeling, Design and Permitting:  
2016 – 2017
- Construction:  
2018 (End of USSC Lease)






## Site Ecology Research

## 1901 - John Kunkel Small Collection FL Archives



- John Kunkel Small, botanist, described the state of Florida as "the most interesting one, from a botanical standpoint"


# Other Sources of Historic Information – Harshberger’s Phytogeographic Map, 1913



## Legend

-  Forest of *Pinus Caribaea*
-  Forest of *Pinus Clausa*
-  Forest of *Pinus Palustris*
-  Forest of *Annona Glabra*
-  Cypress Swamps of *Taxodium Distichum*
-  Coastal Mangrove Swamps
-  Prairie Vegetation
-  Freshwater Marshes
-  Everglades
-  Hammocks Vegetation
-  Pine Savannas
-  Lake Okeechobee




# UF Center for Wetlands 1966: Est. 1900 Vegetation, Hendry County



- Legend**
- 21 Hammock
  - 22 Hydric Hammock
  - 23 Marshes & Slough
  - x Cypress Dome
- Natural**
- 14 Lakes and Ponds
  - 15 Pineland System
  - 16 Grassy Scrub System - Dry
  - 17 Sawgrass Marsh
  - 18 Wet Prairie
  - 19 Cypress
  - 20 Scrub Cypress



# “Landscapes and Hydrology of the Predrainage Everglades” SFWMD 2011



- **Water depths in the pre-drainage Everglades**
  - **Long-term average annual flow, at the end of the dry season (left)**
  - **long-term average annual high, at tend of the wet season (right).**



## **WETLAND REFERENCE SITES - EXAMPLES**

## Reference Sites: Maidencane Flats



Expansive areas of Maidencane with Sawgrass and Hammock Vegetation

## Diverse Wetland Habitats



Maidencane flats, marsh species, wildflowers, sawgrass, hammock



## **Maidencane Harvesting and Study**

# Maidencane Donor Site – Pond 1, C-139



# Maidencane Harvesting/Planting

## POND 1 DONOR SITE:

- 150 Acres of remnant native maidencane
- Harvest Estimate : 2,000 bushels per acre
- Planting Density Estimate: 60 bushels per acre
- Planting Rate Estimate: 40 acres of maidencane can be harvested/planted daily.
- $150 \text{ donor acres} \times 2,000 \text{ bushels harvested per acre} / 60 \text{ bushels planted per acre} = 5,000 \text{ acres potentially restored in Phase 1}$
- 1 acre maidencane harvested = 33 acres maidencane planted



# Annual Biological Phasing



C-139 : ANNUAL BIOLOGICAL PHASING			
MONTH	EXOTIC REMOVAL	MAIDENCANE DONOR SITE	SITE REVEGETATION EFFORTS
January	Mechanical Removal		
February	Mechanical Removal		
March	Mechanical Removal	Herbicide	Harvest/Plant Maidencane
April	Mechanical Removal		Harvest/Plant Maidencane
May	Mechanical Removal	Herbicide	Fertilize Maidencane
June	Mechanical Removal		Fertilize Maidencane
July	Mechanical Removal	Herbicide	
August	Mechanical Removal		Plant Aquatic Vegetation
September		Herbicide	Plant Aquatic Vegetation
October			Plant Aquatic Vegetation
November		Herbicide	Plant Aquatic Vegetation
December	Mechanical Removal		Collect/Direct Seed

	Dry Season
	Wet Season

## Pond 1: Maidencane Donor Site



## Maidencane Rhizomes



Rhizome - a continuously growing horizontal underground stem that puts out shoots and roots at intervals.

# Maidencane Donor Site: Post Harvesting



# Planting Test Plots

## Study Goals:

**Minimize inefficiencies and maximize transplanting success**

- **Maidencane – Sprigger/digger and ‘pizza cutter’ methodologies**
- **Maidencane - planting dates Spring/Summer/Fall/Winter**
- **Torpedo grass - herbicide type/timing/concentration**
- **Torpedo grass – one year vs. two years of treatment**





# Ongoing Construction – Phase I Restoration

## Phase I: Project Boundaries



Phase 1 = ~3,700 ac (~2,800 acres of former citrus grove/ 900 acres of natural area )

# Phase I: Construction Schedule

## Earthwork

- **Start of Phase I Earthwork: Spring 2016**
- **Estimated 'Reverse Farming' Construction Rate:  
20 acres leveled per day**
- **11 months allotted to contractor to complete grading work**
- **November 2016 – substantial completion date of Phase I  
site grading**



# Phase I: Site Restoration Activities



# Remove Citrus Groves and Treat Exotics



# Remove Drainage Pipes and Irrigation



# Copper Remediation Methodology: Site Leveling Technique



# Fine Grading: Restore Nuanced Micro-topography



# Sprigger Digger – Maidencane Rhizome Planting



# Rhizomes Planted: 60 Bushels/Acre – 50 Acres in 2016



# Planting Success: Rhizomes Now Sprouting



# Sprigger Digger Technique: Plant Dormant and Prior to Summer Rains




# Wet Season Rains: Ongoing Hydroperiod Restoration



# Remnant Onsite Wetlands: Exotics Cleared - Native Plant Regeneration




# Site Grading: Wetland Restoration vs. Wetland Construction



**BASE CREDITS:**  
All elevations are in feet, relative to NAVD 1988.  
State plane projection, Florida east zone, NAD 83-HARN, US feet.

South Florida Water Management District  
3301 Gun Club Rd, West Palm Beach, FL 33406  
561-895-8800 - FL WATS 1-800-432-2045  
P.O. Box 24980 - West Palm Beach, FL 33415-4980

### C-139 Annex Restoration, Phase 1 Topography




**IMPORTANT DISCLAIMER:**  
This map is a conceptual or planning tool only. The South Florida Water Management District does not guarantee or make any representation regarding the information contained herein. It is not self-executing or binding, and does not affect the interests of any persons or properties, including any present or future right or use of real property.

September 2015



# Post Leveling: Wetland Surface Flow and Wetland Depressions



**BASE CREDITS:**  
All elevations are in feet, relative to NAVD 1988.  
State plane projection, Florida east zone, NAD 83-HARN, US feet.

South Florida Water Management District  
3301 Gun Club Rd, West Palm Beach, FL 33406  
561-686-9800 - FL WATS 1-800-432-2045  
P.O. Box 24680 - West Palm Beach, FL 33416-4680

**C-139 Annex Restoration, Phase 1 Topography**

0 0.2 0.4 0.6 0.8 1 Mile  
0 0.5 1 1.5 Kilometers

**IMPORTANT DISCLAIMER:**  
This map is a conceptual or planning tool only. The South Florida Water Management District does not guarantee or make any representation regarding the information contained herein. It is not self-executing or binding, and does not affect the interests of any persons or properties, including any present or future right or use of real property.

September 2015



# Ongoing Restoration Efforts






## **Future Construction – Phase 2 Restoration**

## Phase 2: DRAFT Construction Site Plan

### Basic Design Elements:

- **Restoration Areas: Abiaki 1 to 12**
- **Monitoring and Maintenance Road Network**
- **Basin Flow: West to East with Cascading Basins**
- **Abiaki 3: One Proposed Discharge Structure**
- **Retrofit USSO for culvert flow**
- **Abandon majority of wells – keep some for standby use**
- **Levee/Canal System along South Perimeter and Seepage Control Pump Station**



# From Citrus Grove to Restored Wetlands



1. Site within SFWMD Control
2. Removal of citrus trees (clearing, pile, burn, smooth)
3. Removal of citrus irrigation (tubing, wells, pumps, housing, piping, tanks)
4. Mow vegetation in ditches prior to 1st exotic treatment
5. 1st exotic treatment of cleared citrus grove areas
6. Prescribed burn of cleared citrus grove areas
7. 2<sup>nd</sup> – 5<sup>th</sup> exotic treatment sweep of cleared citrus grove
8. Prior to site grading, verify exotic eradication success - additional time/treatments needed?
9. Exotic treatment/removal in remnant wetland areas (mechanical and hand removal)
10. Level grove blocks  
Soil monitoring and stabilization
11. Identify groundcover donor site
12. Herbicide and fertilize groundcover donor site
13. Identify groundcover areas available for harvest
14. Identify max area of groundcover restoration planting; does the identified donor site produce enough material?
15. 1st groundcover harvest
16. 1st groundcover planting
17. Rest period: groundcover donor site recovery and regrowth
18. Fill lateral canals and excavate deep refugia areas
19. Construct/retrofit perimeter site controls (toads, levees, berms, canals)
20. Construct/retrofit water control structures
21. Construct/retrofit internal roadway network
22. Construct seepage pump
23. Plant aquatic vegetation in wetlands as appropriate
24. Collect seed for wetland diversity
25. Direct seed for wetland diversity
26. Monitoring for evidence of success – water, wildlife, vegetation
27. Implement adaptive management
28. Functional units available for release

## Permitting the Restoration Plan

- **USACE**
  - **Application Submitted:**  
**May 2016**
- **FLDEP**
  - **Application Submittal Target:**  
**Fall 2016**





## Construction Challenges

## Interactions with Local Wildlife



Vigilance and caution is required - but overall this is a good thing!

## Existing FPL Transmission Lines




Monthly Coordination Meetings with FPL Staff

# Remnant Exotic Vegetation – Torpedo Grass




Ongoing Herbicide Applications and Onsite Research

# Onsite Fill Deficit – Multidisciplinary Design Collaborations



= Biologist Brain



= Engineer Brain

Deep Water Refugia/Nesting Islands Generate Construction Fill Material



## Aerial Overview of Phase I

## Abiaki C-139: Construction Overview



# Questions?

SFWMD

