

S-12D Spillway Structure Maintenance Dredging

February 27, 2007

sfwmd.gov



SOUTH FLORIDA WATER MANAGEMENT DISTRICT



L-67

S-12D

S-333

Everglades
National Park

US Hwy 441

S-12D Spillway Structure Maintenance Dredging

- NTP – Issued December 11, 2006
- Substantial Completion – May 17, 2007
- Final Completion – June 18, 2007
- Interim IOP approved by COE



CONSTRUCTION PROGRESS/STATUS

- Dredging operations north and at the in-take structure is 100% complete
- Post Survey/soundings of the dredged area (in-take structure) completed.
- Vegetation removal along the banks of the in-take structure completed.
- Canal banks along and at the in-take structure currently being re-graded.
- Based upon the above and work completed to-date, the project is approximately 40% complete and on-schedule.



















CONSTRUCTION PROGRESS/STATUS

Any Questions?

