

S-12D Spillway Structure Maintenance Dredging

**Prepared for the
Technical Oversight Committee
May 22, 2007**



SOUTH FLORIDA WATER MANAGEMENT DISTRICT



L-67

S-12D

S-333

US Hwy 441

Everglades
National Park

S-12D Spillway Structure Maintenance Dredging

- NTP – Issued December 11, 2006
- Substantial Completion – May 17, 2007
 - Extended to July 8, 2007
- Final Completion – June 18, 2007
 - Extended to August 7, 2007



CONSTRUCTION PROGRESS/STATUS

- Dredge Operations are 100% complete. Contractor demobilizing dredge equipment and removing related environmental controls (Aqua Dam).
- Dredge pipes are completely removed. Dredger and barge equipment remains to be removed.
- Backfill of the sediment containment area (first cell) is 100% complete. Material stock-piled immediately north of S-333 at the boat ramp parking area has been completely removed. Parking area is re-opened. Second cell is remains to be backfilled.

CONSTRUCTION PROGRESS/STATUS

- Contractor turbidity monitoring will continue through the end of next week when the contractor anticipates complete removal of the barges, dredger, and aqua dam.
- Post survey of the dredged areas has been completed and As-Built information submitted.



SOUTH FLORIDA WATER MANAGEMENT DISTRICT

















NOTICE

NO SWIMMING

NOTICE

AMERICAN
American Waterways
American Waterways







05/08/2007



05/08/2007



Restricted
Keep Back
50 Feet

Restricted
No Access
No Stop

05/08/2007



05/08/2007

ON-GOING ACTIVITIES

- ENP and District staff will continue to monitor water quality for six months.
- S-12D Discharge Channel Widening is being evaluated/permited.



A dark brown bird, possibly a species of rail or grebe, is shown in profile, facing left. It has a prominent, bright red beak and red legs. The bird is standing in a field of tall, green grass. The text "Any Questions?" is overlaid in white, bold font across the center of the image.

Any Questions?