

Status (1 January 2024) Picayune Strand Restoration Project

Roads (99%) and Logging
Trams (100%) Degraded

Canals 59% Plugged

Prairie Canal – 7 Miles

Merritt Canal – 9 Miles

Stair-Step Canal – 5 Miles

Faka Union Canal – 3.5 Miles

3 Pump Stations Built

Remaining Work

Construct Southwest
Protection Features 2024*

Degrade Miller Blvd 2024*

Plug Canals

FU Canal – 4.5 Miles 2024*

Miller Canal – 12 Miles 2025*

