September 19, 2018

			SF	FWMD, MDLPA and Greenberg Traurig Payment Tracking
	BALANCE		INVOICE	
DBL Contingency	for additional drill	ing - LBM	IC approved	11/2010;
2	\$12,845	\$12	.2,845.00 Ap	proved contingency amount remains - funds never transferred; account closed 5/23/12
	\$0.00			
L31N Phase 1 - LE				
36	\$197,193	\$197	7,193.24 Rei	maining funds transferred to line item 1 of new Dummy PO - L-31N Phase 2
	\$0.00			
				nal groundwater monitoring - LBMC approved 2/22/2013; Dummy PO4500065150 line 4
19	. ,	\$59	9,043.00 Ker	maining funds transferred to line item 3 of Dade-Broward Levee Construction Monitoring Phase 2 Dummy PO; 7/15/16
	\$0.00			
Dade-Broward Lev	vee Mulching- LBN	/IC approv	ved 8/23/20	13; Dummy PO4500065150
14				maining funds transferred to line item 2 of Dade-Broward Lee Construction/Monitoring Phase 1 Dummy PO; 7/24/15
	\$0.00			
DUMMY PO 4500				
Line Item 1: L-31				to NACL (\$2,222,02) ANAEC (\$2,400,00) CCV (\$4,765,00) 0/47/45, accorded 42/44/45
	\$13,757,000.00 \$13,743,504.08	-	•	to MCI (\$9,322.92), AMEC (\$2,408.00),GCY (\$1,765.00); 8/17/15; accepted 12/11/15 to MCI (\$10,664.05), AMEC (\$26,637.00),GSI (\$204,330.00); 9/22/15; accepted 12/11/15
	\$13,501,873.03			to NLT; 9/22/15; accepted 12/11/15
	\$13,497,235.53	•		to MCI (\$8,159.58) and GCY (\$9,011.32); 10/23/15; accepted 12/11/15
	\$13,480,064.63			to MCI (9,738.97), GCY (\$4,498.50), AMEC (\$5,774.67), HLC (\$75,000.00), GSI (\$140,298.76); 11/17/15; accepted 12/11/15
				to GSI (\$1,065,395.24), GT to AMEC (\$10,916.60), GT to HLC (\$410,416.65); 12/14/15; accepted 4/19/16
				to GSI (\$1,410,292.52), HLC (\$297,123.75), AMEC (\$38,974.25), NLT (\$1,662.50), MCI (\$13,690.88); 1/22/16; accepted 4/19/16
8				to GS (\$1,855,539.84), HLC (\$250,818.75), AMEC (\$47,751.99), MCI (\$8,907.16); 2/11/16; accepted 4/19/16
9	\$7,833,263.60	\$ 1,487	7,655.42 GT	to GSI (\$1,226,334.76), HLC (\$191,779.87), AMEC (\$45,223.29), NLT (\$24,317.50); 3/11/16, accepted 4/19/16
10	\$6,345,608.18	\$ 75	5,915.15 GT	to AMEC (\$38,400.15), NLT (\$37,515.00); 3/28/16; accepted 4/19/16
11	\$6,269,693.03	\$ 1,931	1,046.60 GT	to GSI (\$1,870,975.82) NLT (\$47,012.50) MCI (\$9,655.68) GCY (\$3,402.60); 4/19/16; accepted 7/15/16
12	\$4,338,646.43	\$ 465	5,847.14 GT	to GSI (\$333,182.36) AMEC (\$57,616.12) HLC (\$23,472.23) MCI (\$9,228.93) NLT (\$42,347.50); 5/18/16; accepted 7/15/16
13				to GSI (\$119,952.00) MCI (\$5,729.73) HA (\$19,050.00) LET (\$14,303.30) GCY (\$2,268.40); 6/14/16; accepted 7/15/16
14	\$3,711,495.86	\$ 262	2,304.34 GT	to GSI (\$221,114.02) MCI (\$9,297.14) AMEC (\$31,893.18;) 8/11/16; accepted 3/17/17

15	\$3,449,191.52	\$ 15,508.09	GT to MCI (\$4,607.59) AMEC (\$437) NLT (\$87.50) WSM (\$10,376.00); 9/27/16; accepted 3/17/17
16	\$3,433,683.43	\$ 1,675.18	GT to LET (\$1,454.10) AMEC (\$221.08); 11/14/16; accepted 3/17/17
17	\$3,432,008.25	\$ 9,519.80	GT to MCI (\$8,889.80) LET (\$630.00); 11/14/16; accepted 3/17/17
18	\$3,422,488.45	\$ 6,861.80	GT to MCI (\$6,861.80); 1/31/17; accepted 3/17/17
19	\$3,415,626.65	\$ 12,415.27	GT to MCI (\$8,201.63) LET (\$4,213.64); 3/7/17; accepted 3/17/17
20	\$3,403,211.38	\$ 6,536.88	GT to LET (\$3,692.20) MCI (\$2,844.68); 7/11/17; accepted 8/25/17
21	\$3,396,674.50	\$ 1,936.25	GT to MCI (\$1,936.25); 8/1/17; accepted 8/25/17
22	\$3,394,738.25	\$ 4,541.40	GT to MCI (\$4,541.40); 10/5/17; accepted 3/21/18
23	\$3,390,196.85	\$ 7,590.00	GT to MCI (\$7,590.00); 11/8/17; accepted 3/21/18
24	\$3,382,606.85	\$ 3,795.00	GT to MCI (\$3,795.00); 12/14/17; accepted 3/21/18
25	\$3,378,811.85	\$ 3,333.14	GT to MCI (\$2,443.14) LET (\$890.00); 2/6/18; accepted 3/21/18
	\$3,375,478.71	\$ 2,200,000.00	Transfer to line item 4 per 3/21/2018 LBC Meeting
26	\$1,175,478.71	\$ 1,775.66	GT to MCI (\$1,775.66); 4/13/18
27	\$1,173,703.05	\$ 4,903.01	GT to MCI (\$4,903.01): 6/4/18
28	\$1,168,800.04	\$ 8,806.24	GT to MCI (\$6,461.09) LET (\$2,345.15); 8/2/18
	\$1,159,993.80		-

Line Item 2: Dade-Broward Levee Construction Monitoring Phase 1 - LBMC approved 7/24/15

\$1,489,422.00	\$	2,676.96	GT to MCI; 8/17/15; accepted 12/11/15
\$1,486,745.04	\$	2,318.35	GT to MCI; 10/23/15; accepted 12/11/15
\$1,484,426.69	\$	28,750.00	GT to Miami-Dade County (Class III Permit fee); 11/17/15; accepted 12/11/15
\$1,455,676.69	\$	1,802.86	GT to MCI; 1/22/16; accepted 4/19/16
\$1,453,873.83	\$	10,000.00	GT to MCI; 3/28/16;accepted 4/19/16
\$1,443,873.83	\$	43,223.76	GT to WSM (\$7,593.60), JBS (\$34,200.00), MCI (\$1,430.16); 4/19/16; accepted 7/15/16
\$1,400,650.07		\$328,331.14	GT to GSI (\$319,893.76) MCI (\$7,537.38) ZK (\$900.00); 6/14/16; accepted 7/15/16
\$1,072,318.93	\$	577,040.43	GT to GSI (\$562,861.82) MCI (\$3,498.61) ZK (\$2,850.00) JBS (\$7,830.00) 8/5/16; accepted 3/17/17
\$495,278.50	\$	347,321.06	GT to GSI (\$344,771.06) ZK (\$2,550.00) 8/19/16; accepted 3/17/17
\$147,957.44	\$	18,086.12	Transfer of \$18,086.12 from Line Item 3 to Line Item 2 of Dummy PO 4500089001; 9/20/16; accepted 3/17/17
\$166,043.56	\$	166,043.56	District to MDLPA c/o GT: refund of ROW bond (+\$10,000.00); 9/15/16 and GT to GSI (\$176,043.56); 11/14/16; accepted 3/17/17
(\$0.00)			
	\$1,486,745.04 \$1,484,426.69 \$1,455,676.69 \$1,453,873.83 \$1,443,873.83 \$1,400,650.07 \$1,072,318.93 \$495,278.50 \$147,957.44 \$166,043.56	\$1,072,318.93 \$ \$495,278.50 \$ \$147,957.44 \$ \$166,043.56 \$	\$1,486,745.04\$2,318.35\$1,484,426.69\$28,750.00\$1,455,676.69\$1,802.86\$1,453,873.83\$10,000.00\$1,443,873.83\$43,223.76\$1,400,650.07\$328,331.14\$1,072,318.93\$577,040.43\$495,278.50\$347,321.06\$147,957.44\$18,086.12\$166,043.56\$166,043.56

Line Item 3: Dade-Broward Levee Construction Monitoring Phase 2 - LBMC approved 7/15/16

\$ 3,040	957.00 July 2016 Check Request
\$ 3,040,957.00	59,043 Remaining funds transferred to line item 3 of Dade-Broward Levee Construction Monitoring Phase 2 Dummy PO; 7/15/16
\$ 3,100,000.00 \$ 18	,086.12 Transfer of \$18,086.12 from Line Item 3 to Line Item 2 of Dummy PO 4500089001; 9/20/16
1 \$ 3,081,913.88 \$ 18	,621.18 GT to MCI (\$7,206.78) ZK (\$8,160.00) WSM (\$3,254.40); 9/27/16; accepted 3/17/17

2	\$ 3,063,292.70	\$ 7,740.00	GT to ZK (\$7,740.00); 11/14/16; accepted 3/17/17
3	\$3,055,552.70	\$ 5,606.81	GT to ZK (\$1,440.00) MCI (\$4,166.81); 11/14/16; accepted 3/17/17
4	\$3,049,945.89	\$ 8,280.00	GT to ZK (\$8,280.00); 12/6/16; accepted 3/17/17
5	\$3,041,665.89	\$ 6,371.20	GT to ZK (\$1,260.00)MCI (\$5,111.20); 1/31/17; accepted 3/17/17
6	\$3,035,294.69	\$ 12,516.00	GT to ZK (\$3,060.00) WSM (\$9,456.00); 3/7/17; accepted 3/17/17
7	\$3,022,778.69	\$ 11,397.10	GT to ZK (\$4,680.00) MCI (\$6,717.10) 4/4/17; accepted 8/25/17
8	\$3,011,381.59	\$ 17,640.00	GT to ZK (\$17,640.00); 4/26/17; accepted 8/25/17
9	\$2,993,741.59	\$ 6,385.51	GT to ZK (\$3,270.00); MCI (\$3,115.51); 5/17/17; accepted 8/25/17
10	\$2,987,356.08	\$ 9,918.11	GT to ZK (\$6,660.00); MCI (\$2,058.11); WSM (\$1,200.00); 7/11/17; accepted 8/25/17
11	\$2,977,437.97	\$ 9,180.00	GT to ZK (\$9,180.00); 7/18/17; accepted 8/25/17
12	\$2,968,257.97	\$ 7,274.14	GT to ZK (\$4,860.00) MCI (\$2,414.14); accepted 8/25/17
13	\$2,960,983.83	\$ 11,880.00	GT to ZK (\$11,880.00); 9/18/17; accepted 3/21/18
14	\$2,949,103.83	\$ 11,661.34	GT to ZK (\$7,020.00) MCI (\$4,641.34); 10/5/17; accepted 3/21/18
15	\$2,937,442.49	\$ 12,858.35	GT to ZK (\$7,200.00) MCI (\$3,273.35); MME (\$2,385.00) 11/8/17; accepted 3/21/18
16	\$2,924,584.14	\$ 948,324.90	GT to ZK (\$8,640.00) INT (\$934,675.00) MCI (\$5,009.90); 12/18/17; accepted 3/21/18
17	\$1,976,259.24	\$ 8,148.50	GT to ZK (\$3,240.00) MCI (\$4,908.50); 1/9/18; accepted 3/21/18
18	\$1,968,110.74	\$ 11,302.23	GT to ZK (\$6,840.00) MCI (\$4,462.23); 2/6/18; accepted 3/21/18
19	\$1,956,808.51	\$ 822,825.89	GT to ZK (\$4,320.00) INT (\$797,034.00) HEE (\$21,471.89); 3/6/18; accepted 3/21/18
20	\$1,133,982.62	\$ 178,462.90	GT to INT (\$178,462.90); 6/4/18
21	\$955,519.72	\$ 160,720.00	GT to INT (\$160,720.00) 7/3/18
	\$794,799.72		

Line Item 4: Dade-Broward Levee Phase 3 Construction/Monitoring - LBMC approved 3/21/18

		\$ 2,200,000.00	Transfer to line item 4 per 3/21/2018 LBC Meeting
1	\$2,200,000.00	\$ 100,000.00	GT to MCI (\$100,000.00); 4/3/18
2	\$2,100,000.00	\$ 10,868.05	GT to ZK (\$6,480.00) MCI (\$4,388.05); 4/13/18
3	\$2,089,131.95	\$ 9,360.00	GT to ZK (\$9,360.00); 5/4/18
4	\$2,079,771.95	\$ 14,847.27	GT to ZK (\$11,610.00) MCI (\$3,237.27); 6/4/18
5	\$2,064,924.68	\$ 19,913.21	GT to ZK (\$10,260.00) HEE (\$9,653.21); 7/3/18
6	\$2,045,011.47	\$ 15,975.68	GT to ZK (\$11,880.00) MCI (\$4,095.68); 8/2/18
	\$2,029,035.79		-

DUMMY PO 4500091859

Line Item 1: Lake Belt Water Quality Monitoring - LBMC approved 12/11/15

\$ 450,000.00 January 2015 Check Request

1 \$450,000.00 \$ 222,063.64 GT to MCI (\$90,000.00 Jan 2016 to Mar 2016 estimate) and (\$132,063.64 Jul 2015 to Dec 2015 invoices); 1/22/16; accepted

- **2** \$227,936.36 \$ 60,445.08 GT to MCI (\$60,445.08 based on Jan-Mar 2016 expenditures); 4/19/16; accepted 7/15/16
 - \$167,491.28 \$167,491.28 Transfer to Line Item 2 of Dummy PO 4500091859; 3/17/2017

\$0.00

Line Item 2: Lake Belt Water Quality Monitoring - LBMC approved 7/15/16

	\$167,491.28	\$ 266,921.00	July 2016 Check Request
1	\$434,412.28	\$ 74,483.49	GT to MCI (\$74,483.49); 8/11/16; accepted 3/17/17
2	\$359,928.79	\$ 71,491.57	GT to MCI (\$71,491.57); 11/14/16; accepted 3/17/17
3	\$288,437.22	\$ 19,404.00	GT to MCI (\$19,404.00); 1/31/17; accepted 3/17/17
4	\$269,033.22	\$ 73,159.59	GT to MCI (\$73,159.59); 4/26/17; accepted 8/25/17
5	\$195,873.63	\$ 61,242.92	GT to MCI (\$61,242.92); 7/11/17; accepted 8/25/17
	\$134,630.71	\$ 225,298.00	August 2017 Check Request
6	\$359,928.71	\$ 9,761.28	GT to MCI (\$9,761.28); 9/18/17; accepted 3/21/18
7	\$350,167.43	\$ 38,194.35	GT to MCI (\$38,194.35); 12/14/17; accepted 3/21/18
8	\$311,973.08	\$ 13,224.27	GT to MCI (\$13,224.27); 3/18/18; accepted 3/21/18
9	\$298,748.81	\$ 46,108.97	GT to MCI (\$46,108.97); 6/4/18
	\$252,639.84		

Invoices to be accepted by LBMC on 9/19/2018:

\$15,484.91	L-31N Phase 2
\$339,182.90	DBL Constn Mon Ph2
\$170,964.21	DBL Constn Mon Ph3
\$46,108.97	Water Quality Monitoring

\$571,740.99 TOTAL

Abreviation Key

AA-Ardaman and Associates
AMEC- AMEC Environment and Infrastructure, Inc.
FLS – Fortin, Leavy & Skiles
GCY- Professional Surveyors & Mappers
GSI - Geo-Solutions, Inc.

GT - Greenberg Traurig HA - Hydrologic Associates HEE - Hillers Electical Engineering, Inc. HLC - H.L. Chapman Pipeline Construction INT - Interlaken, Inc. JBS - John Brown Sons LET – Locher Environmental Technology MDC - Miami-Dade County MDLPA – Miami Dade Limestone Products Association MEE - Millers Electical Engineering, Inc. **NLT** - New Line Transport, LLC MCI – MacVicar Consulting, Inc. **OUL** – Ozark Underground Laboratory **TLEA** - Tom Lodge Ecological Advisors, Inc. WSM - Whidden Surveying & Mapping **ZK** - Zan Kugler