

Task 2.3

Quarterly Status Report #2

For the Project entitled

Lamb Island Dairy Remediation

SFWMD Contract No. C-13410

Submitted by

HSA Engineers & Scientists


HSA Project No. 8005-7106-00
June 2005

Introduction

This is the second of the six required quarterly status reports for the Lamb Island Dairy Remediation project. The Contract requires quarterly status reports beginning concurrently with the construction of the remedial alternatives. A Contract Amendment (Amendment No. 1 to Contract No. C-13410) was entered into on March 21, 2004, which set in-place the design conditions included in the Final Detailed Design and Specifications Package. The construction of the remedial alternative is substantially complete with minor delays due to weather impacts during construction. This report covers the period of July 1, 2004 to September 30, 2004. The primary activities completed during this reporting period have been additional adjustments and repair to the surface water containment berms and associated ditches and the final treatment of Alum to Ponds 3 and 4. Construction activity status is shown below in **Table 1**.

Surface Water Containment Berms and Ditches

By mid July construction of the HIA containment area berm and ditch, and outer pasture berm and ditch were complete (see **Figure 1**). The cumulative runoff from the HIA flows by gravity through the former eco-reactor(wetland treatment system) and swale system via a series of metal culverts with riser inlets. An emergency overflow culvert and riser was installed just east of the termination of the HIA berm with the eco-reactor wetland treatment system berm to maintain one foot of freeboard and to set the maximum water level within the HIA containment area at 43 feet NGVD before storm waters are allowed to discharge from the HIA containment area. From the 40 acre HIA containment area, water flows by gravity to the existing 6.5 acre wetland treatment system. By late July within the wetland treatment system, a total of four discrete cells were constructed with culverts and risers connecting each cell. Boards were set in each riser to a height of 41 feet NGVD. From the wetland treatment system, water then flows by gravity into a swale prior to discharge off the property. The previously existing discharge culvert was removed and replaced with a new 36-inch diameter culvert and riser. The riser boards were set at 40 feet NGVD. A 36-inch diameter discharge culvert with riser was also placed on the southern most side of the outer pasture containment berm. Board elevations were set at 40 feet. NGVD as well. Three terrace berms were constructed by disking and then grading the areas shown in **Figure 1**. All berm embankments were then compacted and were seeded with Bahia grass. The approximate 16 acre wetland/marsh area created on the southern end of the pasture during quarter 1 activities was cleaned up and graded to a bottom elevation of approximately 36.25 feet NGVD. Due to seasonal weather patterns (ie. Hurricane Jeane, Ivan, Charley and Hurricane Frances) an abnormally large quantity of rain fell on site in late August and early September which resulted in a breach of the outer pasture berm in several places as shown in **Figure 4**. All breaches were immediately repaired and additional areas of the berm were further improved to ensure berm integrity.



GW Monitoring Well

Staff Gauge No. 1

SW6

Culvert

SW1

New culvert and cross-over

HIA Containment Berm

Culvert

Overflow Culvert

Terrace Berm

Eco-Reactor

SW2

Culvert

Terrace Berm

Edge of Farm Containment Berm

Staff Gauge No. 2

Discharge Culvert

SW3

SW4

Terrace Berm

Staff Gauge No. 3

Discharge Culvert

SW5

Scale: 1" = 500'

Figure 1 Site Plan and Monitoring Stations

LEGEND

SW5 Surface Water Sampling Location

← Surface Water Flow Direction

▨ Alum Amended Pond Waters

▨ Pond 1 & 2 Backfilled With Soil After Alum Amending Animal Wastes

— Culvert



**Table 1.
Construction Tasks**

Task No.	Task Description	Status
1	Subcontracts and Procurement	Completed
2	Construction	
2.1	Kick- off meeting	Completed
2.11	Project Mobilization/ surveying	Completed
2.12	Erosion Control Measures	Completed
2.13	Clearing and grubbing	Completed
2.2	Berm construction and culvert replacement/ installation	
2.21	Outer pasture berm	Completed
2.22	HIA berms	Completed
2.23	Eco- reactor berms	Completed
2.24	seed berms	Completed
2.3	Dewater and fill HIA ditches	Completed
2.4	Pond 2	
2.41	Set- up dewatering equipment	Completed
2.42	Dewater	Completed
2.43	Move residual solids to Pond 1	Completed
2.44	Knock down berms	Completed
2.5	Pond 1	
2.51	Set- up dewatering equipment	Completed
2.52	Dewater	Completed
2.53	Dewater -continue	Completed
2.54	Alum amendment	Completed
2.55	Maintain dewater and allow to dry	Completed
2.56	Install filter fabric	Completed
2.57	Knock down berms and backfill pond	Completed
2.6	Pond 3 Alum amendment	Completed
2.7	Pond 4 Alum amendment	Completed
2.8	Demobilization	

Pond 1 and Pond 2 Closure

By mid-July the moisture content of Pond 1 and 2 waste material areas were dry enough to cover with a thin layer of soil. A filter fabric material was then applied to the surface of those areas as shown in **Figure 5**. Additional fill material taken from the created wetland area to the south was applied over the filter fabric and compacted, and the area was dressed to conform to the surrounding area.

Pond 3 and 4 Treatment

Table 2 below shows the results of the first alum treatment of approximately 3500 gallons of alum in Pond 3 and approximately 500 gallons of alum in Pond 4. Based on

the results, additional treatment of Pond 3 with alum was necessary. Additional treatment of Pond 4 was not necessary. A small boat was used in the same manner as before to mix the alum into the pond water until subsequent tests showed average SRP results below 150 ppb (0.15 mg/L). **Appendix A** contains field sampling lab data and chain of custodies. A total of approximately 6000 gallons of alum was added to Pond 3. Prior to Pond 3 treatment a shallow groundwater monitoring well was installed on the south side of Pond 3 to monitor the impact of Alum treatment on local groundwater. Background results for TP, SRP and Total Aluminum are shown in **Table 2**.

Table 2.

Pond 3 Water Phosphorus Data

Date	P3 Raw		P3-E	P3-W	P3-A	P3-B	P3-C	P3-D	P3-E	P3-F
	TP	SRP	SRP	SRP	SRP	SRP	SRP	SRP	SRP	SRP
6/17/04 *	2.6	1.2								
6/24/04 ⁺					0.532	0.559	0.508	0.524	0.56	0.507
7/1/04 [^]			0.32	0.34						
7/16/04					0.08	0.061	0.068	0.06	0.068	0.073

Pond 4 Water Phosphorus Data

Date	P4-Raw (Pre-treatment)		P4-A (Post Treatment)	P4-B (Post Treatment)
	TP	SRP	SRP	SRP
6/17/04	2.50	0.58		
6/24/04			0.016	0.014

Ground Water Well Data

Date	TP	TMPW-1	
		SRP	Total AL
6/15/04	0.33	BDL	1.16
6/22/04	0.25	BDL	3.32

Notes:

All values given in mg/L

* Phosphorus data prior to any alum treatment

+ Phosphorus data after first alum treatment


^ Phosphorus data after second alum treatment


BDL = Below Detection Limit

Third Quarter Activities

Tasks remaining to be completed in the next quarter are:

- Submittal of Project Performance Monitoring Plan.
- Quarterly water quality sampling trip.
- Possible water quality sampling after significant rain events.





Invoicing Status Sheet

SFWMD Contract No. C-13410	Q-2 Report		September 30, 2004	
TASKS / DELIVERABLES DESCRIPTION	Task Budget	Invoiced this Period	Invoiced to Date	Retainage Not Invoiced
TASK 1 - Detailed Design for Selected Alternatives				
1.1 Project kick-off meeting	\$1,500	\$0	\$1,500	
1.2 Draft Preliminary 30% Design Package	\$21,223	\$0	\$21,223	
1.3 Final Preliminary 30% Design Package	\$3,975	\$0	\$3,975	
1.4 Detailed 90% Design Package	\$7,603	\$0	\$7,603	
1.5 Final Detailed Design and Specifications Package	\$4,227	\$0	\$4,227	
1.6 Construction Completion	\$282,493	\$0	\$187,234	
TASK 2 - Project Implementation and Performance Monitoring				
2.1 Draft Performance Monitoring Plan	\$4,507	\$4,507	\$4,507	
2.2a Final Performance Monitoring Plan	\$2,100	\$0	\$0	
2.2b One (1) Year of Monitoring (15 events)	\$10,033	\$0	\$0	
2.3 Quarterly Reports	\$17,770	\$0	\$0	
2.4 Quarterly Site Meetings	\$4,060	\$0	\$0	
TASK 3 - Project Performance Evaluation				
3.1 Draft O&M Plan	\$3,985	\$0	\$0	
3.2 Final O&M Plan	\$1,933	\$0	\$0	
3.3 Draft Final Report	\$11,715	\$0	\$0	
3.4 Final Project Report	\$4,856	\$0	\$0	
Totals	\$381,980	\$4,507	\$230,269	

MWBE Participation:

Amount to date = \$ 41,611.40
 MWBE Goal = 7.0%
 Target Project Goal = \$ 26,738.60



Figure 4. Outer pasture berm breach after Hurricane Frances



Figure 5. Filter fabric cover over Pond 1

Appendix A



JUN 22 2004

NB

Address: HSA Engineers & Scientists
1486-A Skees Road
West Palm Beach, FL 33411
Attn: Terry Horan

Page: 1 of 1
Date: 6/21/2004
Log # 11060-01

Sample Description COC # 17738
Project: 8005710600
Project Address: Lamb Island
Water Analysis


Label: TMPW-1
Date Sampled: 6/15/2004
Date Received: 6/15/2004 14:40
Collected By: Client

Parameter

	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphate-Ortho	U	mg/l	4500P-E	1	0.025	6/17/2004	6/17/2004	ESC
Phosphorus, Total	0.33	mg/l	365.2	1	0.1	6/19/2004	6/19/2004	ESC
Aluminum	1.16	mg/l	200.8	1	0.02	6/21/2004	6/21/2004	MH

U = Below Laboratory Detection Limits

All Analyses were performed using EPA, ASTM, USGS, or Standard Methods.
CompQAP # 960152 EPA #FL01040 HRS #E86546 #E86515
NELAC CERTIFIED

Respectfully Submitted,

Pam Shore
Quality Assurance Director

Chain of Custody Record

LAB USE ONLY

J.E.L. Log # 11060


P.O. # _____

Quote# _____

A

Jupiter Environmental Laboratories

Company Name <u>HSA</u>		LAB ANALYSIS				
Address <u>1486 - A SKEES RD.</u>		Field Filtered (Y/N)				
City <u>WPB</u> State <u>FL</u> Zip <u>33411</u>		Integrity OK (Y/N)				
Sampling Site Address <u>Lamb Island</u>		Parameters				
Attn: <u>TERRY HORAN</u> Fax/Email _____		A Q B A				
Project Name <u>Lamb Island</u> Project # <u>8005710600</u>		ALUMINUM				
Sampler Name/Signature <u>Ronald Durham</u>		KORTHO-P				
#	Sample Label (Client ID)	Collected Date	Collected Time	Matrix Code*	# of Cont	Comments
1	1 Tmpw-1	6/15/04	12:20	GW	3	✓
2						
3						
4						
5						
6						
7						
8						
9						
0						



Matrix Codes*	Pres Codes**	Relinquished by	Date	Time	Received by	Date	Time
S Soil/Solid Sediment GW Ground Water WW Waste Water DW Drinking Water	A- none B- HNO ₃ C- H ₂ SO ₄ D- NaOH E- HCl	Ronald Durham	6/15/04	12:25	Ronald Durham	6/15/04	1440
SW Surface Water SL Sludge O Other (Please Specify)	I- Ice O- Other M- MeOH						

QA/QC level with report
None 1 2 3 See price guide for applicable fees

TAT Request _____ FDEP _____
Standard _____ SFWMD _____
Rush _____ Date Required _____

Temp Control: _____
C _____ Ice _____ °C

ORIGINAL



Jupiter

Environmental Laboratories, Inc.

Client # 3650
Address: HSA Engineers & Scientists WPB
1486-A Skees Road
West Palm Beach, FL 33411
Attn: Terry Horan

Page: 1 of 4
Date: 6/25/2004
Log # 11084-01

Sample Description: COC # 17770
Project # 8005710600
Location: Lamb Island
Matrix: Water

Label: P-3 Raw
Date Sampled: 6/17/2004
Date Received: 6/17/2004 3:00:00
Collected By: Client

Description	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphate-Ortho	1.20	mg/L	/365.2	50	1.25	6/19/2004	6/19/2004	ESC

U = Below Laboratory Detection Limit

Soil results are reported in dry weight

All Analysis were performed using EPA, ASTM, USGS or Standard Methods.
CompQAP #960152 EPA #FL01040 HRS #E86546
NELAC Certified

Respectfully Submitted,

Pam Shore
Quality Assurance Director



Jupiter

Environmental Laboratories, Inc.

Client # 3650
Address: HSA Engineers & Scientists WPB
1486-A Skees Road
West Palm Beach, FL 33411
Attn: Terry Horan

Page: 2 of 4
Date: 6/25/2004
Log # 11084-02

Sample Description: COC # 17770
Project # 8005710600
Location: Lamb Island
Matrix: Water

Label: P-3 Raw
Date Sampled: 6/17/2004
Date Received: 6/17/2004 3:00:00
Collected By: Client

Description	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphorous By ICP-MS								
Phosphorous	2.60	mg/L	/365.10	1	0.1	6/24/2004	6/24/2004	ESC

U = Below Laboratory Detection Limit
Soil results are reported in dry weight

All Analysis were performed using EPA, ASTM, USGS or Standard Methods.
CompQAP #960152 EPA #FL01040 HRS #E86546
NELAC Certified

Respectfully Submitted,

Pam Shore
Quality Assurance Director



Jupiter

Environmental Laboratories, Inc.

Client # 3650
Address: HSA Engineers & Scientists WPB
1486-A Skees Road
West Palm Beach, FL 33411
Attn: Terry Horan

Page: 3 of 4
Date: 6/25/2004
Log # 11084-03

Sample Description: COC # 17770
Project # 8005710600
Location: Lamb Island
Matrix: Water

Label: P-4 Raw
Date Sampled: 6/17/2004
Date Received: 6/17/2004 3:00:00
Collected By: Client

Description	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphate-Ortho	0.580	mg/L	/365.2	10	0.25	6/19/2004	6/19/2004	ESC

U = Below Laboratory Detection Limit
Soil results are reported in dry weight

All Analysis were performed using EPA, ASTM, USGS or Standard Methods.
CompQAP #960152 EPA #FL01040 HRS #E86546
NELAC Certified

Respectfully Submitted,

Pam Shore
Quality Assurance Director



Jupiter

Environmental Laboratories, Inc.

Client # 3650
Address: HSA Engineers & Scientists WPB
1486-A Skees Road
West Palm Beach, FL 33411
Attn: Terry Horan

Page: 4 of 4
Date: 6/25/2004
Log # 11084-04

Sample Description: COC # 17770
Project # 8005710600
Location: Lamb Island
Matrix: Water

Label: P-4 Raw
Date Sampled: 6/17/2004
Date Received: 6/17/2004 3:00:00
Collected By: Client

Description	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphorous By ICP-MS								
Phosphorous	2.50	mg/L	/365.10	1	0.1	6/24/2004	6/24/2004	ESC

U = Below Laboratory Detection Limit

Soil results are reported in dry weight

All Analysis were performed using EPA, ASTM, USGS or Standard Methods.
CompQAP #960152 EPA #FL01040 HRS #E86546
NELAC Certified

Respectfully Submitted,

Pam Shore
Quality Assurance Director



Jupiter
Environmental Laboratories, Inc.

Address: HSA Engineers & Scientists
1486-A Skees Road
West Palm Beach, FL 33411
Attn: David Hightower

Page: 4 of 4
Date: 7/2/2004
Log # 11114-04

Sample Description COC # 17771
Project: 80057106
Project Address: Lamb Island
Water Analysis


Label: TMPW-1
Date Sampled: 6/22/2004
Date Received: 6/23/2004 8:00
Collected By: Client

Parameter

Parameter	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphate-Ortho	U	mg/l	365.2	1	0.025	6/25/2004	6/25/2004	ESC
Phosphorus, Total	0.25	mg/l	365.2	1	0.10	6/29/2004	6/29/2004	ESC
Aluminum	3.32	mg/l	200.8	1	0.02	6/28/2004	6/28/2004	MH

U = Below Laboratory Detection Limits

All Analyses were performed using EPA, ASTM, USGS, or Standard Methods.
CompQAP # 960152 EPA #FL01040 HRS #E86546 #E86515
NELAC CERTIFIED

Respectfully Submitted,

Pam Shore
Quality Assurance Director



CHEMISTRY FIELD DATA LOG

COMVERT

FIELD WATER QUALITY DATA

CODE	SUBMITTED	COLLECTOR	NUMBER	TYPE
	MO DA YR			
	06 25 04	DN		EXP MON

LIMS NUM	NB SAMPLE NUMBER	DATE/TIME COLLECTED		STATION	TYPE	MTRX	METH	UD	DS	WE	DEPTH	TEMP	PH	COND	DO	SSD	SALINITY	REDOX	TDEPTH	
		MO	DA																	YR
	13	6	24	04	P3-A	SW	G					7.25								
	14	6	24	04	P3-B	SW	G					7.14								
	15	6	24	04	P3-C	SW	G					7.72								
	16	6	24	04	P3-D	SW	G					7.85								
	17	6	24	04	P3-E	SW	G					7.99								
	18	6	24	04	P3-F	SW	G					7.96								
	19	6	24	04	P4-A	SW	G					6.0								
	20	6	24	04	P4-B	SW	G					5.26								

Please circle the tests to be performed on the above samples.

WHITE (500ml)		MAGENTA (125ml)		ORANGE (125ml)		LIGHT BLUE (125ml)		GREY (60ml)		BEIGE (250ml)		YELLOW (IL)		BRIGHT BLUE (250/60ml)		GREEN (250/60ml)		BROWN (125ml)					
H ₂ SO ₄ , pH < 2		H ₂ SO ₄ , pH < 2		H ₂ SO ₄ , pH < 2		H ₂ SO ₄ , pH < 2		H ₂ SO ₄ , pH < 2		H ₂ SO ₄ , pH < 2		HNO ₃ , pH < 2		HNO ₃ , pH < 2		HNO ₃ , pH < 2		HNO ₃ , pH < 2					
59	BOD	21	TKN	13	COLOR	26	TDPO4	18	NOX	67	ALKA	83	CARO	96	TOTAG	110	TOTMN	52	TDSAG	102	TOTAG	49	TDSHG
15	LPH	25	TPO4	73	DIC	22	TDKN	20	NH4	168	APA	81	CHLA	86	TOTAL	116	TOTNI	39	TDSAL	30	CA	31	MG
14	LCOND	100	TOC	83	OPO4	89	DOC	58	TIC	58	TIC	112	CHLA2	106	TOTAS	107	TOTPB	40	TDSAS	46	TDSPB	28	NA
12	TURB			19	NO2							82	CHLB	108	TOTBA	169	TOTSB	41	TDSBA	173	TDSBB	29	K
16	TSS			32	CL							113	CHLC	170	TOTBE	101	TOTSE	174	TDSBE	51	TDSSE		
77	VSS			33	SO4							84	PHEO	103	TOTCD	172	TOTSN	42	TDSCD	176	TDSN		
85	F			27	SiO4									72	TOTCR	171	TOTTL	43	TDSCR	53	TDSR		
114	TDS													104	TOTCU	105	TOTZN	45	TDSCU	175	TDSTL		
														177	TOTFE			178	TDSFE	54	TDSZN		

Laboratory use only

Received by (Initials) _____
 Date _____
 Login Group _____
 Test List Code _____

WQM-2 Revised 11/5C/04

Relinquished by (Signature) Daniel Shtromer Date 6/25/04 Time 9:00
 Samples on ice.

Project	Station	Samplenum	Presampnum	DateCollected	TimeColle	ProgramT	SampTypr	ColMethor	Matrix	TestName	Value	Units	MDL
LAB2	P3-A	L25043-13	P19722-13	24-Jun-04	12:00	EXP	SAMP	G	SW	OPO4	0.532	mg/L	0.004
LAB2	P3-B	L25043-14	P19722-14	24-Jun-04	12:00	EXP	SAMP	G	SW	OPO4	0.559	mg/L	0.004
LAB2	P3-C	L25043-15	P19722-15	24-Jun-04	12:00	EXP	SAMP	G	SW	OPO4	0.508	mg/L	0.004
LAB2	P3-D	L25043-16	P19722-16	24-Jun-04	12:00	EXP	SAMP	G	SW	OPO4	0.524	mg/L	0.004
LAB2	P3-E	L25043-17	P19722-17	24-Jun-04	12:00	EXP	SAMP	G	SW	OPO4	0.56	mg/L	0.004
LAB2	P3-F	L25043-18	P19722-18	24-Jun-04	12:00	EXP	SAMP	G	SW	OPO4	0.507	mg/L	0.004
LAB2	P4-A	L25043-19	P19722-19	24-Jun-04	12:00	EXP	SAMP	G	SW	OPO4	0.016	mg/L	0.004
LAB2	P4-B	L25043-20	P19722-20	24-Jun-04	12:00	EXP	SAMP	G	SW	OPO4	0.014	mg/L	0.004

10.7191



Jupiter

Environmental Laboratories, Inc.

Client # 3650
Address: HSA Engineers & Scientists WPB
1486-A Skees Road
West Palm Beach, FL 33411
Attn: David Hightower

Page: 1 of 2
Date: 7/7/2004
Log # 11169-01

Sample Description: COC # 17684
Project # 80057106
Location: Lamb Island
Matrix: Water


Label: P3-E
Date Sampled: 7/1/2004
Date Received: 7/1/2004 4:30:00 P
Collected By: Client

Description	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphate-Ortho	0.320	mg/L	/365.2	1	0.025	7/3/2004	7/3/2004	ESC

U = Below Laboratory Detection Limit

Soil results are reported in dry weight

All Analysis were performed using EPA, ASTM, USGS or Standard Methods.
CompQAP #960152 EPA #FL01040 HRS #E86546
NELAC Certified

Respectfully Submitted,

Pam Shore
Quality Assurance Director



Jupiter

Environmental Laboratories, Inc.

Client # 3650
Address: HSA Engineers & Scientists WPB
1486-A Skees Road
West Palm Beach, FL 33411
Attn: David Hightower

Page: 2 of 2
Date: 7/7/2004
Log # 11169-02

Sample Description: COC # 17684
Project # 80057106
Location: Lamb Island
Matrix: Water


Label: P3-W
Date Sampled: 7/1/2004
Date Received: 7/1/2004 4:30:00 P
Collected By: Client

Description	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphate-Ortho	0.340	mg/L	/365.2	1	0.025	7/3/2004	7/3/2004	ESC

U = Below Laboratory Detection Limit

Soil results are reported in dry weight

All Analysis were performed using EPA, ASTM, USGS or Standard Methods.
CompQAP #960152 EPA #FL01040 HRS #E86546
NELAC Certified

Respectfully Submitted,

Pam Shore
Quality Assurance Director

Chain of Custody Record

(SS)

ORIGINAL

Jupiter Environmental Laboratories

Company Name HSA Engineers & Scientists
 Address 1486 - A Shores Rd.
 City West Palm Beach State FL Zip 33411
 Sampling Site Address Okeechobee
 Attn: David Hylander Fax/Email 561-688-9005
 Project Name Lamb Island Project #
 Sampler Name/Signature David Hylander

LAB ANALYSIS

Parameters A

Field Filtered (Y/N)

Integrity OK (Y/N)

Comments

#	Sample Label (Client ID)	Collected Date	Collected Time	Matrix Code*	# of Cont
1	P3-A	7/16/04	1205	SW	1
2	P3-B	7/16/04	1210	SW	1
3	P3-C	7/16/04	1215	↓	1
4	P3-D	7/16/04	1220	↓	1
5	P3-E	7/16/04	1225	↓	1
6	P3-F	7/16/04	1230	↓	1
7					
8					
9					
0					

Relinquished by David Hylander

Date 7/16/04 Time 15:35

Received by [Signature]

Date 7/16/04 Time 15:35

Matrix Codes*
 S- Soil/Solid Sediment SW- Surface Water
 GW- Ground Water SL- Sludge
 WW- Waste Water O- Other (Please Specify)
 DW- Drinking Water

Pres Codes**
 A- none I- Ice
 B- HNO₃ O- Other
 C- H₂SO₄ M- MeOH
 D- NaOH
 E- HCl

QA/QC level with report
 None X 1 2 3 See price guide for applicable fees

T.A.T. Request FDEP
X Standard SFWMD
 Rush Date Required _____ °C



Jupiter
Environmental Laboratories, Inc.

JUL 26 2004

AB

Client # 3650
Address: HSA Engineers & Scientists WPB
1486-A Skees Road
West Palm Beach, FL 33411
Attn: David Hightower

Page: 1 of 6
Date: 7/20/2004
Log # 11239-01

Sample Description: COC # 18188
Project # Lamb Island
Location: Okeechobee
Matrix: Water

Label:
Date Sampled: 7/16/2004
Date Received: 7/16/2004 3:35:00
Collected By:

Description	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphate-Ortho	0.080	mg/L	/365.2	1	0.025	7/17/2004	7/17/2004	ESC

U = Below Laboratory Detection Limit

Soil results are reported in dry weight

All Analysis were performed using EPA, ASTM, USGS or Standard Methods.
CompQAP #960152 EPA #FL01040 HRS #E86546
NELAC Certified

Respectfully Submitted,

Pam Shore
Pam Shore
Quality Assurance Director



Jupiter

Environmental Laboratories, Inc.

Client # 3650
Address: HSA Engineers & Scientists WPB
1486-A Skees Road
West Palm Beach, FL 33411
Attn: David Hightower

Page: 2 of 6
Date: 7/20/2004
Log # 11239-02

Sample Description: COC # 18188
Project # Lamb Island
Location: Okeechobee
Matrix: Water

Label: P3-B
Date Sampled: 7/16/2004
Date Received: 7/16/2004 3:35:00
Collected By: Client

Description	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphate-Ortho	0.061	mg/L	/365.2	1	0.025	7/17/2004	7/17/2004	ESC

U = Below Laboratory Detection Limit

Soil results are reported in dry weight

All Analysis were performed using EPA, ASTM, USGS or Standard Methods.
CompQAP #960152 EPA #FL01040 HRS #E86546
NELAC Certified

Respectfully Submitted,

Pam Shore
Pam Shore
Quality Assurance Director



Jupiter

Environmental Laboratories, Inc.

Client # 3650
Address: HSA Engineers & Scientists WPB
1486-A Skees Road
West Palm Beach, FL 33411
Attn: David Hightower

Page: 3 of 6
Date: 7/20/2004
Log # 11239-03

Sample Description: COC # 18188
Project # Lamb Island
Location: Okeechobee
Matrix: Water


Label: P3-C
Date Sampled: 7/16/2004
Date Received: 7/16/2004 3:35:00
Collected By: Client

Description	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphate-Ortho	0.068	mg/L	/365.2	1	0.025	7/17/2004	7/17/2004	ESC

U = Below Laboratory Detection Limit
Soil results are reported in dry weight

All Analysis were performed using EPA, ASTM, USGS or Standard Methods.
CompQAP #960152 EPA #FL01040 HRS #E86546
NELAC Certified

Respectfully Submitted,


Pam Shore
Quality Assurance Director



Jupiter

Environmental Laboratories, Inc.

Client # 3650
Address: HSA Engineers & Scientists WPB
1486-A Skees Road
West Palm Beach, FL 33411
Attn: David Hightower

Page: 4 of 6
Date: 7/20/2004
Log # 11239-04

Sample Description: COC # 18188
Project # Lamb Island
Location: Okeechobee
Matrix: Water

Label: P3-D
Date Sampled: 7/16/2004
Date Received: 7/16/2004 3:35:00
Collected By: Client

Description	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphate-Ortho	0.060	mg/L	/365.2	1	0.025	7/17/2004	7/17/2004	ESC

U = Below Laboratory Detection Limit

Soil results are reported in dry weight

All Analysis were performed using EPA, ASTM, USGS or Standard Methods.
CompQAP #960152 EPA #FL01040 HRS #E86546
NELAC Certified

Respectfully Submitted,


Pam Shore
Quality Assurance Director



Jupiter

Environmental Laboratories, Inc.

Client # 3650
Address: HSA Engineers & Scientists WPB
1486-A Skees Road
West Palm Beach, FL 33411
Attn: David Hightower

Page: 5 of 6
Date: 7/20/2004
Log # 11239-05

Sample Description: COC # 18188
Project # Lamb Island
Location: Okeechobee
Matrix: Water

Label: P3-E
Date Sampled: 7/16/2004
Date Received: 7/16/2004 3:35:00
Collected By: Client

Description	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphate-Ortho	0.068	mg/L	1365.2	1	0.025	7/17/2004	7/17/2004	ESC

U = Below Laboratory Detection Limit

Soil results are reported in dry weight

All Analysis were performed using EPA, ASTM, USGS or Standard Methods.
CompQAP #960152 EPA #FL01040 HRS #E86546
NELAC Certified

Respectfully Submitted,


Pam Shore
Quality Assurance Director



Jupiter

Environmental Laboratories, Inc.

Client # 3650
Address: HSA Engineers & Scientists WPB
1486-A Skees Road
West Palm Beach, FL 33411
Attn: David Hightower

Page: 6 of 6
Date: 7/20/2004
Log # 11239-06

Sample Description: COC # 18188
Project # Lamb Island
Location: Okeechobee
Matrix: Water

Label: P3-F
Date Sampled: 7/16/2004
Date Received: 7/16/2004 3:35:00
Collected By: Client

Description	Results	Units	Method	Dilution Factor	Detection Limit	Extraction Date	Analysis Date	Analyst
Phosphate-Ortho	0.073	mg/L	/365.2	1	0.025	7/17/2004	7/17/2004	ESC

U = Below Laboratory Detection Limit

Soil results are reported in dry weight

All Analysis were performed using EPA, ASTM, USGS or Standard Methods.
CompQAP #960152 EPA #FL01040 HRS #E86546
NELAC Certified

Respectfully Submitted,

Pam Shore
Pam Shore
Quality Assurance Director