

Projects Update



STAs and Related Projects Update – Part 2

Technical Oversight Committee Meeting November 30, 2010

John Mitnik, P.E. South Florida Water Management District









Project Purpose



The purpose of the Acme Basin B Discharge Project is to divert stormwater runoff from Acme Basin B to the C-51 West Canal and then to STA-1E for treatment prior to discharge to the Refuge.

Excess available water may be used to meet water supply demands in central and southern Palm Beach County.





• Accomplishments to Date:

- Phase 1: C-1 Canal Improvements Completed Sept. 2007
- Phase 1: Pump Station #7 Completed March 2008
- Phase 2: Pump Station #9 & Outflow-Structure Completed Feb. 2010
- Phase 2: Section 24 Impoundment Completed June 2010

What's Next:


Village of Wellington's Grand Opening Ceremony on November 12, 2010

Construction Cost (Phase 2):

\$16,096,970 (includes EDC and CM costs). Original budget was \$21.5 Million







Everglades Protection Area Tributary Basins








Everglades Protection Area Tributary Basins



EAA Compartment C STA Buildout





Purpose: The development of additional Stormwater Treatment Area (STA) to further improve the quality of water discharging to the Everglades Protection Area (EPA) by assisting with the redistribution of flows and loads to the STA system.

Completed

- •Phase 1 Initial Expansion
 - ■STA-5 Flow-way 3 (1,985 Acres of Treatment Area)
 - ■STA-6 Section 2 (1,387 Acres of Treatment Area)
- Phase 2 Build-Out
 - ■Design of Civil Works(4,850 Acres of Treatment Area)
 - Pump Equipment Contract executed
 - ■G-508 Pump Station Final Design



EAA Compartment C STA Buildout




- Accomplishments to Date:
 - Completed Final Design-Civil Works
 - Completed Final Design-Pump Station
 - Purchased Pumps, Gear Reducer and Engines for Pump Station
 - Civil Works contract awarded at March 2009 Governing Board
 - USACE completed Record of Decision and Compartment C 404 permit prior to March 12, 2009 Governing Board
 - Land Use Change received
 - Started construction Civil Works
 - NTP April 6, 2009
 - Started construction of G-508 pump station
 - NTP September 1, 2009
- What's Next:
 - Pump Equipment Manufacturing
 - Continue construction of Civil Works
 - > Continue construction of G-508 pump station
- Construction Completion
 - > Flow Capable Civil Works December 2010
 - Permanent Pump Station March 2012



Everglades Protection Area Tributary Basins



Everglades Protection Area Tributary Basins




Everglades Protection Area Tributary Basins




G-3430






Everglades Protection Area Tributary Basins





EAA Compartment B STA Buildout





Purpose: The development of additional Stormwater Treatment Area (STA) to further improve the quality of water discharging to the Everglades Protection Area (EPA) by assisting with the redistribution of flows and loads to the STA system.

Completed

- •Phase 1 Initial Expansion
 - •STA-2 Cell 4
 - (1,902 Acres of Treatment Area)
- •Phase 2 Build-out
 - (6,722 Acres of Treatment Area)
 - Design of Civil Works
 - •Final Design Report for G-434,
 - G-435, & G-436 Pump Stations
 - Pump Equipment Contract executed



EAA Compartment B STA Buildout



- Accomplishments to date:
 - Completed Final Design-Civil Works
 - Completed Final Design-Pump Stations
 - Completed Pump Equipment Contract Process
 - FDEP Permit received on March 17, 2009
 - USACE Permit Decision received May 2009
 - Started Construction Civil Works
 - NTP June 1, 2009 for North and South Buildouts
 - > Started Construction Pump Stations G-434, G-435 & G-436
 - NTP September 14 & 17, 2009
 - Started Construction of Bridges at G-434 and G-435
 - NTP August 16, 2010
 - Completed Re-Design of Project Discharge at L-6 Canal to Water Conservation Area 2A

What's next:


- Pump Equipment Manufacturing
- Continue construction of Civil Works
- Continue construction of Pump Stations
- Continue construction of Bridges for G-434 and G-435
- Construction Completion
 - Flow Capable Civil Works December 2010
 - Permanent Pump Stations February 2012



L-6 Canal Modification DEFERRED



- Conceptual Design received July 2, 2009
- Final Geotechnical Report received Oct.14, 2009
- Intermediate Design received Sept.18, 2009
- Pre-Final Design received December 21, 2009
- Final Design August 31, 2010
- Bid Opening DELAY due to USACE 408 process review regarding flood protection prior to issue of 404 permit





EAA Compartment BSTA North Buildout





Everglades Protection Area Tributary Basins



EAA Compartment B STA North Buildout





Everglades Protection Area Tributary Basins

G-443A & B





Everglades Protection Area Tributary Basins



EAA Compartment B STA South Buildout






Everglades Protection Area Tributary Basins




Everglades Protection Area Tributary Basins



Everglades Protection Area Tributary Basins



Everglades Protection Area Tributary Basins





G-435 Pump Station





Everglades Protection Area Tributary Basins

G-436 Pump Station





Everglades Protection Area Tributary Basins



G-435 Bridge









Questions?