Technical Oversight Committee January 8, 2004

STA Operations and Performance (all data are preliminary and subject to QA/QC revisions)

1. STA-1 West

- a. STA-1W outflow phosphorus (12-month average) continues to increase as of November 2003 it was 63.6 ppb. It is likely that the Water Year 2004 (WY2004) outflow value will exceed 50 ppb for the 2nd year in a row. We will continue to take steps to help the STA recover from the high loading of last year. Towards this end, the following STA-1W operations/vegetation management activities have been implemented in WY04.
 - i. No Lake Okeechobee releases have been made to STA-1W since February 2003 despite the need to lower the level of the lake.
 - ii. In addition, for the balance of the dry season, we intend to close down the western flow-way (Cells 2 and 4) to lower water levels to about 12 inches in an attempt to allow Cell 2 floating cattail tussocks (islands) to root, and to allow Cell 4 vegetation to recover as well. While this may or may not allow Cell 2's tussocks to re-root, it should immobilize them so that SAV can regrow in previously scoured areas.
- iii. Cell 5 (approximately 2,800 acres) is back on-line after construction of the limerock berm (March August 2003).
- iv. Extensive vegetation management activities have been completed in Cell 2 consisting of chopping and removing floating cattail tussocks.
- v. Extensive vegetation management activities have been completed in Cell 5 that effectively treated over 1,000 acres of undesirable floating aquatic vegetation.
- vi. Continued close coordination with the Corps of Engineers to complete STA-1 East as soon as possible. Until STA-1 East is in a full flow-through mode, STA-1 West will continue to be overloaded with EAA runoff that is designed to be sent to STA-1 East.
- b. WY04 Performance to date (May November 2003) has been mixed much lower phosphorus loads to Refuge, although higher concentration:
 - i. In: 231,236 AF, 43.5 metric tons (MT), 153 ppb
 - ii. Out: 236,710 AF, 15.7 MT, 54 ppb (compared to 20.2 MT and 41 ppb for the same period last year)
 - iii. Performance to be discussed with TOC and Special Master
- c. Dye tracer in Cell 5 in spring 2004 670 cfs steady flow for two weeks; will use the Refuge as the source (recycle) if possible

2. STA-2

- a. <1,000 acre feet (AF) of Lake Okeechobee deliveries to maintain dry season target depths. The delivery from the Lake is less than 1979-88 historic average of 3,000 AF/yr.
- b. WY04 performance to date (May November 2003) has been better than last year:
 - i. In: 217,556 AF; 22.1 MT; 82 ppb
 - ii. Out: 248,225 AF; 4.4 MT; 14 ppb (compared to 4.4 MT and 18 ppb for the same period last year)
- c. Dye tracer study planned for Cell 3; approximately 2 months summer 2004

Technical Oversight Committee January 8, 2004

STA Operations and Performance (all data are preliminary and subject to QA/QC revisions)

3. STA-3/4

- a. Flow-ways 1 and 3 in start-up operations; maintaining average depth of about 12 inches
- b. Collecting weekly TP since 12/3/03:
 - i. In: 40 ppb (G-370 and G-372 pump stations)
 - ii. Out: 9 ppb (Flow-way 1) and 14 ppb (Cell 3)
- c. STA demonstration project construction (see handout)
- d. Cell 2B vegetation management (see handout)

4. STA-5

- a. Some Lake Okeechobee water has been delivered to maintain dry season target depths
- b. WY04 performance to date (May November 2003) has been better than last year:
 - i. In: 140,413 AF; 46.7 MT; 270 ppb
 - ii. Out: 127,896 AF; 15.4 MT; 98 ppb (compared to 23.1 MT and 144 ppb for the same period last year)

5. STA-6

- a. No Lake Okeechobee deliveries
- b. WY04 performance to date (May November 2003) has been better than last year:
 - i. In: 41,830 AF; 2.9 MT; 57 ppb
 - ii. Out: 31,873 AF; 0.5 MT; 12 ppb (compared to 0.9 MT and 31 ppb for the same period last year)

6. All STAs WY04 performance to date (May - November 2003) has been better than last year:

- a. In: 631,035 AF; 115 MT; 148 ppb
- b. Out: 644,704 AF; 36 MT; 45 ppb (compared to 49 MT and 69 ppb for the same period last year)