

# Restoration Strategies Science Plan Progress

Quarterly Communications Meeting on the  
Long-Term Plan for Achieving Water Quality Goals  
for Everglades Protection Area Tributary Basins  
March 4, 2016

Larry Schwartz, Principal Scientist  
Applied Sciences Bureau  
SFWMD

# Phosphorus Sources, Forms, Flux, & Transformation Processes in the STAs

## Study Objective

Characterize P sources, speciation, cycling, & transport in STAs, & understand mechanisms & factors influencing P reduction in low P environment

## Progress

- Completed literature review and data mining
- Executed support contracts (UF, FIU, DB Environmental, TetraTech)
- Water quality (transects)
  - Sampling and flux measurements for 2 flow events at STA-2 Cell 1
  - Instrumentation/equipment setup, sampling, and measurements in STA-2 Cell 3
- Vegetation
  - Baseline EAV and SAV biomass harvest in STA-2 Cells 1 and 3
  - Quarterly low altitude vegetation remote sensing
- Soil sampling - Completed for STA-2 Cells 1 & 3 and STA-3/4 Cell 3B
- Fauna
  - Bird surveys continued (year 2)
  - Aquatic fauna contract executed



# Use of Soil Amendments/Management to Control P Flux

## Study Objective

Determine if soil P flux in STAs can be reduced with soil amendments or management techniques such as soil inversion or addition of a limerock cap

## Progress

Phase I Summary Report finalized

- Literature review >100 materials sorb P, only a few suitable for use in STAs
- Preliminary feasibility to implement selected amendments & techniques in STAs for experimental and full-scale implementation
- Will implement large-scale soil inversion evaluation in STA-1W Expansion Area
- No additional testing of soil amendments or other soil management techniques will be performed at this time




# Periphyton-based Stormwater Treatment Area (PSTA): Performance, Design & Operational Factors

## Study Objective

Continue investigation of PSTA cell performance to determine design elements, operational factors, and biogeochemical characteristics that enable the PSTA cell to achieve ultra-low outflow TP levels

## Progress

- High flow pulse events - increased water depth & time of day did not affect PSTA Cell's performance
- Further evaluating pulse events to determine flow rate for optimal treatment
- Preparing follow-on testing with increased water depth (approximately 2.5' to 3.0')
- Continuing work on PSTA interim summary report



# Evaluate the Use of Alternative Vegetation Occurring in Low P Environments to Achieve Low P STA Discharge


## Study Objective

Evaluate nutrient removal efficacy of vegetation that occurs under very low P conditions in STAs and examine major processes & mechanisms underlying P cycling at very low P conditions in STAs

## Progress

Evaluate the Role that Rooted Floating Aquatic Vegetation (FAV) have in lowering STA TP Discharge Concentrations

- Phase 1: Evaluate if TP is lower in the water column with rooted floating aquatic (FAV) vs. areas with SAV
- Phase 2: If warranted, assess uptake and storage of P in rooted FAV areas vs. SAV areas



## Rationale for Evaluating the Use of Rooted FAV

### Rooted FAV may:

- Reduce P diffusion from soil to the overlying water through uptake and storage in belowground biomass
- Physically provide long term storage of P through:
  - extensive root system
  - high belowground biomass allocation
  - high tissue nutrient uptake and translocation (shoots to roots)
  - slow turnover rates
  - increase resistance to flow and reduce damage to SAV from high wind and high flow events

**If rooted FAV show benefits →  
Promote establishment  
in downstream end of STAs**



# Impacts of Deep Water Inundation Pulses on Cattail Sustainability

## Study Objective

- Evaluate the influence of deep water pulsing on cattails
- Provide recommendations for STA and FEB operations

## Progress

- Cattail monitoring STA-1W Cell 2A & STA-3/4 Cell 2A
  - Completed 2015 wet season monitoring
  - Plant biomass sampling
  - Ongoing data analysis
- STA-1W northern test cells refurbishment
  - 1-2 feet of soil needed in test cells for cattail growth and water level control



# Development of Operational Guidance for FEB and STA Regional Operational Plans

## Study Objective

Develop modeling tools and operational protocols for FEBs/STAs to manage storage and flows and minimize STA outflow P concentrations

## Progress

- Hydraulic (vegetation resistance) & water quality (TP) field testing
 

|           |         |                |      |
|-----------|---------|----------------|------|
| – STA-3/4 | Cell 3A | dense EAV      | 2014 |
| – STA-2   | Cell 3  | SAV            | 2015 |
| – STA-3/4 | Cell 2A | less dense EAV | 2016 |
- Developed and updated Hydraulic Field Test User's guide
- Implemented iModel for the STA central path based on historical data
  - iModel prediction for short term (e.g. weekly) TP results indicates better efficiency than previous modeling
  - Continue to develop iModel to improve correlation between model predictions and observed STA outflow TP concentration data





# Evaluation of the Influence of Canal Conveyance Features on STA & FEB Inflow & Outflow TP Concentrations

## Study Objective

- Determine whether P concentrations change when conveyed through STA inflow and outflow canals and if warranted evaluate P concentration in sediments and seepage to and from canals

## Progress

- Phase I study: STA-1W Inflow Basin Canal complete
  - Results suggest that canal behaved as TP source for period analyzed
  - L-8 FEB will reduce peak flow discharges so there will be less potential for P export from this canal, therefore postponing Phase II field work for now
- Phase I studies are underway for STA-1W Outflow Canal, STA-2 Inflow/Supply Canal, & STA-3/4 Inflow/Supply Canal
- Phase I study of STA-2 Discharge Canal & Phase II Study of STA-2 Inflow Canal scheduled to start in FY16



## Sampling Methods for Total Phosphorus

### Study Objective

To determine which sampling regime and method provides most accurate representation of TP:

- GRAB
- ACF (composite flow)
- ADT (discrete time)

### Progress

- Grab & ADT methods appear to be most reliable for collecting samples
- ACFs operation can lead to extended periods of failure
- ACFs at structures with low flows and reverse flow may be biased
- Structures, levees and other associated infrastructure serve as habitat for both fauna & flora
- And through biogeochemical processes become both acute & chronic sources of TP & influence outflow concentrations
- Report preparation underway



## Sampling Methods for Total Phosphorus

### Recommendations for future work include:


- Document autosampler installation process
- Provide routine quality assurance of autosampler operation
- Redesign selected platform and sampling equipment
- Determine impact of autosampler data error
- Evaluate of alternative sampling methods



## STA Water & Phosphorus Budget Improvements

### Study Objective

- Determine sources of error in water budgets
- Evaluate methods to reduce the error
- Test case STA-3/4 Cells 3A and 3B
- Then at other locations to meet Science Plan needs



### Progress

- Phase 2
  - Improving flow ratings & flow estimates for select STA-1W & STA-5/6 structures
  - Ongoing flow data improvements for structures in STA-1E, STA-2, and STA-3/4
  - Improvements to the Water Budget Tool need to be completed to proceed with improved water and TP budgets for STA-2 and STA-3/4

## Summary

- Restoration Strategies Science Plan Developed to optimize STA treatment performance to meet WQBEL
- Nine initial studies in various stages of implementation
- Science Plan updates and subsequent results presented in the annual SFER

[www.sfwmd.gov/restorationstrategies/](http://www.sfwmd.gov/restorationstrategies/)