# **Restoration Strategies Science Plan Progress**

# Long Term Plan Communications Meeting May 22, 2015


Larry Schwartz, Ph.D. P.W.S. Principal Scientist

Applied Sciences Bureau SFWMD

Phosphorus Sources, Forms, Flux, & Transformation Processes in the STAs

## **Study Objectives/Purpose**


- Characterize P sources, speciation, cycling, and transport in STAs, and understand mechanisms and factors influencing P reduction in low P environment
- Compare results with Water Conservation Areas (WCAs)
- Develop STA operational and management strategies to meet discharge limits



## Phosphorus Sources, Forms, Flux, & Transformation Processes in the STAs

#### Progress

- Initiated setup for STA P flux and vegetation measurements
- Baseline STA SAV surveys completed
- Continued literature review on P processes
- Organic P characterization work underway



- Data mining and analysis of historical DB STA data underway
- Low altitude remote sensing trial data analysis performed
- Avian video surveys ongoing
- Finalizing contract for STA internal water quality, litter, floc, and soil measurements

## Use of Soil Amendments/Management to Control P Flux

### **Study Objective/Purpose**

Determine if flux of P from the soil in STAs can be reduced with soil amendments or management techniques such as soil inversion or adding a limerock cap





## Use of Soil Amendments/Management to Control P Flux

#### Progress

#### **Developed Draft Phase I report**

- Completed literature review regarding soil amendments and management techniques
- Summarized previous findings relevant to controlling P flux in wetlands for these approaches
- Evaluating issues in order to determine if next phase in the STAs should be implemented GO/STOP
- Soil inversion in STA-1W expansion site under consideration
- Further development of experimental phase and full-scale implementation cost estimates






Periphyton-based Stormwater Treatment Area (PSTA): Performance, Design & Operational Factors

## **Study Objective/Purpose**

Continue investigation of PSTA cell performance to determine design elements, operational factors, and biogeochemical characteristics that enable the PSTA cell to achieve ultra-low outflow TP levels






# Periphyton-based Stormwater Treatment Area (PSTA): Performance, Design & Operational Factors

### Progress

- Continued routine monitoring and analysis
- Completed preliminary analysis on PSTA Cell water budget
- Completed preliminary analysis of PSTA Cell RPA data
- Finalizing additional groundwater/seepage data in support of PSTA Cell water budget
- Analyzing monitoring results from three pulse tests
- Preparing interim report on PSTA Cell results to date to determine path forward for feasibility evaluation





Evaluate the Use of Alternative Vegetation Occurring in Low P Environments to Achieve Low P STA Discharge

## **Study Objective/Purpose**

Evaluate nutrient removal efficacy of vegetation that occurs under very low P conditions in STAs and examine major processes and mechanisms underlying P cycling at very low P conditions in STAs



Evaluate the Use of Alternative Vegetation Occurring in Low P Environments to Achieve Low P STA Discharge

### Progress

- Mesocosm results presented in 2015 SFER
- Compiling additional literature on vegetation in low P environments
- Establish preliminary path forward for study:

Evaluate the Role that Rooted Floating Aquatic Vegetation (FAV) mixed with Submerged Aquatic Vegetation (SAV) have in Meeting STA TP Discharge Limits



## Impacts of Deep Water Inundation Pulses on Cattail Sustainability

## **Study Objectives/Purpose**

- Evaluate the influence of deep water pulsing on cattails
- Provide recommendations for STA and FEB operations





# Impacts of Deep Water Inundation Pulses on Cattail Sustainability

#### Progress

- Continued comprehensive literature review
- Developed SOPs for in situ data collection
- Initiated collection of baseline data for in situ study in STA-1W (Cell 2A) and STA-3/4 (Cell 2A)
- In support of the experimental design performed POR hydrologic data analysis for each cell and evaluated results from wave test in STA-1W Cell 2A
- Test cell refurbishment completed





Development of Operational Guidance for FEB and STA Regional Operational Plans

### **Study Objective/Purpose**

Develop modeling tools and operational protocols for FEBs/STAs to manage storage and flows and minimize STA outflow P concentrations



# Development of Operational Guidance for FEB and STA Regional Operational Plans

### Progress

- Completed hydraulic field testing in STA-1W, STA-2, and STA-3/4 and data analyses and developing vegetative resistance values for STAs
- Completed user guide for hydraulic field testing
- Refining iModel optimization tool to develop Optimization Framework
- Developing preliminary operation plans for A-1 and L-8 FEBs



Evaluation of the Influence of Canal Conveyance Features on STA & FEB Inflow & Outflow TP Concentrations

## **Study Objectives/Purpose**

- Determine whether P concentrations change when conveyed through STA inflow and outflow canals
- Evaluate P concentration in sediments and seepage to and from canals



## Evaluation of the Influence of Canal Conveyance Features on STA & FEB Inflow & Outflow TP Concentrations

#### Progress

- Prepared Support Information for Canal Evaluation- 6 canals (literature review, data query, canal as-builts review, and canal inspection)
- Prepared STA-1 inflow basin canal report
- Performed analyses for STA-1W inflow basin canal and discharge canal
  - > Water quality concentration analysis
  - Annual wet/dry season and monthly mass balance
  - Storm-event based mass balance for different parameters
  - Correlation analysis for several parameters
- Developed SOW for contractual support for additional data analyses



## **Sampling Methods for Total Phosphorus**

### **Study Objective/Purpose**

To determine which sampling regime/ method provides most accurate representation of TP (as grab samples, and auto-samplers used for compliance sampling, show significant differences)





## **Sampling Methods for Total Phosphorus**

#### **Progress**

- Monitoring completed
  - G390B inflow to PSTA at STA-3/4
  - G310 discharge from STA-1W
- Preliminary analyses indicate that at G310 during 34 consecutive weeks with flow (4/31-12/15/14)
  - grab samples provided 100% of expected results
  - ADTs provided 99% of expected results
  - RPAs provided 78% of expected results, and
  - ACFs provided 59% of expected results
- Evaluating preliminary results regarding modifications to sampling practices






## **STA Water & Phosphorus Budget Improvements**

### **Study Objectives/Purpose**

sfwmd.gov

- Water and P budgets are an important tool for understanding STA performance
- Need to determine sources of error in water budgets & evaluate methods to reduce the error
- Develop improved water budgets for STA cells in a phased approach for a test case (STA-3/4 Cells 3A and 3B) and then at other locations to meet Science Plan needs



 $Residual = Outflow + Seepage + ET + \Delta Storage - Inflow - Rainfall$ 


Restoration Strategies for clean water for the Everglades

18

## **STA Water & Phosphorus Budget Improvements**

#### Progress

- HDM section completed work on improved flow ratings for POR for STA-1E structures (STA-3/4 & STA-2 structures completed)
- Continued to improve water budget tool, including the ability to incorporate seepage estimates for all cells in STA-2 & STA-3/4
- Preliminary seepage coefficients estimated for STA-2 & STA-3/4
- Finalized Test Case Report (STA-3/4 Cells 3A and 3B)



# **Summary**

- Restoration Strategies Science Plan Developed to optimize STA treatment performance to meet WQBEL
- Nine initial studies in various stages of implementation
- Science Plan updates and subsequent results presented in the annual SFER

www.sfwmd.gov/restorationstrategies/