

Tamiami Trail Flow Formula (TTFF) - Target Flow from WCA-3A to ENP

Daily Target Flow for 5/12/2026 to 5/18/2026 113 cfs

Observed Stage Data

Station	Variable	on	Value	Unit
WCA-3A (Average for Site 63, 64 and 65)	Average Daily Stage	5/8/2026	8.01	ft-NGVD29
NESRS2	Average Daily Stage		5.84	ft-NGVD29
Regulatory Stage WCA-3A	Average Daily Stage		9.65	ft-NGVD29

Observed Flow Data

Station	Variable	From	to	Value	Unit
S-12A	7-day Average Daily Flow	5/2/2026	5/8/2026	0	cfs
S-12B	7-day Average Daily Flow			0	cfs
S-12C	7-day Average Daily Flow			0	cfs
S-12D	7-day Average Daily Flow			0	cfs
S-333	7-day Average Daily Flow			19	cfs
S-333N	7-day Average Daily Flow			19	cfs
S-334	7-day Average Daily Flow			0	cfs
S-12s Total	7-day Average Daily Flow			0	cfs
S333 + S333N - S334 ¹	7-day Average Daily Flow			38	cfs
Total Flow to ENP	7-day Average Daily Flow			38	cfs

Meteorological Data

Forecasted	From	to	Value	Unit
WCA3 7-day Quantitative Precipitation Forecast (QPF)	5/9/2026	5/15/2026	1.79	in
3AS3WX - 7-day Total Forecasted PET			1.18	in

Observed	From	to	Value	Unit
WCA-3 7-day Total Observed NEXRAD Rainfall	5/2/2026	5/8/2026	0.59	in
3AS3WX 7-day Total Observed PET			1.18	in

TTFF Application

1	Previous week target flow (calculated with forecasted 7-day QPF and PET)	45	cfs
2	Previous week target flow (recalculated with observed rainfall and PET)	54	cfs
3	Adjustment for forecast (2-1)	9	cfs
4	This week calculated target flow	105	cfs
5	This week target flow with adjustment (3 + 4)	113	cfs

Average Daily Target Flow² 113 cfs

TTFF formula coefficients					
WCA-3A Average Stage (β1)	NESRS2 Stage (β2)	Previous 7-day Average Flow (β3)	Forecast Precipitation (β4)	Forecast PET (β5)	Regulation Schedule Stage (β6)
318.42	-44.62	0.644	24.32	-96.31	-221.79

Target flow is distributed from east to west (S-333, S-12D, S-12C, S-12B, and S-12A) to prioritize water deliveries to NESRS first and WSRS second, subject to downstream constraints.

¹S-333 + S-333N - S-334 becomes zero if the sum of S-333 and S-333N is less than S-334 flow. Calculation is done daily.

²Actual discharges may vary from target discharges because of changing hydrologic conditions.

